

**GEORGE****TEL:** +27 (0) 44 873 4923 **FAX:** +27 (0) 44 874 5953**EMAIL:** info@sesc.net **WEBSITE:** www.sesc.net**ADDRESS:** Unit 17 Cathedral Square,

Cathedral Street, George, 6530

PO BOX: 9087, George, 6530**CAPE TOWN****TEL:** +27 (0) 21 554 5195 **FAX:** +27 (0) 86 575 2869**EMAIL:** betsy@sesc.net **WEBSITE:** www.sesc.net**ADDRESS:** Tableview, Cape Town, 7441**PO BOX:** 443, Milnerton, 7435

DRAFT ENVIRONMENTAL MANAGEMENT PROGRAMME

FOR THE

PROPOSED RESIDENTIAL DEVELOPMENT ON REMAINDER OF PORTION 21 OF FARM 195 KRAAIBOSCH (PIETERKOEN TRUST), GEORGE, WESTERN CAPE,

APPLICATION IN TERMS OF THE NATIONAL ENVIRONMENTAL MANAGEMENT ACT, 1998
(ACT NO. 107 OF 1998), AS AMENDED, AND THE ENVIRONMENTAL IMPACT ASSESSMENT REGULATIONS, 2014

PREPARED FOR: Pieterkoen Development Company
(Pty) Limited
PO Box 2582
George
6530

DATE: 30 January 2024

DEADP REF NO: 16/3/3/6/7/1/D2/19/0149/23
SES REF NO: 19/RD/PK/03/23



CONTENTS

DOCUMENT DETAILS	i
1. Introduction	1
2. About this EMPr	1
2.1 Important caveat to the report	1
3. How to use this document	1
4. Location of the activity	2
5. Project description	2
5. Description of Environmental Setting	4
5.1 Vegetation description	4
5.2 Freshwater Features	6
5.3 Terrestrial Biodiversity Context	8
6. Legal Framework	9
6.1 Environmental Impact Assessment Regulations (2017)	9
6.2 Other applicable legislation	11
6.3 Heritage Western Cape requirements	11
7. Scope of this EMPr.....	12
8. General Environmental Management.....	12
8.1 Site access and traffic management	12
8.2 Site demarcation	13
8.3 Site camp and associated facilities.....	14
8.4 Vegetation clearing	15
8.5 Topsoil and subsoil management	15
8.6 Integrated waste management approach	16
8.7 Hazardous substances and fuels.....	17
8.8 Cement and concrete batching.....	17
8.9 Erosion control and stormwater management.....	18
8.10 Excavations and Earthworks	18
8.11 Heritage Resources.....	19
8.12 Site closure and rehabilitation.....	19
9. Environmental Impact Management Planning and design phase	20
OBJECTIVE 1: APPOINTMENT OF AN ENVIRONMENTAL CONTROL OFFICER	20
OBJECTIVE 2: DETAILED DESIGN AND SITE LAYOUT PLAN	21
OBJECTIVE 3: UPDATE ENVIRONMENTAL MANAGEMENT PROGRAMME.....	22
10. Environmental Impact Management Pre-Construction Phase.....	23
OBJECTIVE 1: IDENTIFY & DEMARCATÉ NO-GO AND WORKING AREAS.....	23
OBJECTIVE 2: ESTABLISH ENVIRONMENTALLY SENSITIVE SITE CAMP & SITE FACILITIES.....	24
OBJECTIVE 3: PRE-CONSTRUCTION ECO INSPECTION	25
11. Environmental Impact Management Construction Phase	26
OBJECTIVE 1: PREVENT SOIL EROSION.....	26
OBJECTIVE 2: PREVENT THE DISTURBANCE OF AQUATIC BIOTA	28
OBJECTIVE 3: PREVENT / MINIMISE HYDROLOGICAL CHANGES	29
OBJECTIVE 4: PREVENT ALTERED RUNOFF PATTERNS LEADING TO INCREASED EROSION AND SEDIMENTATION OF THE WATERCOURSE	31
OBJECTIVE 5: PREVENT CHANGES TO SURFACE WATER QUALITY	32
OBJECTIVE 6: GENERAL CONSTRUCTION PHASE IMPACTS MANAGEMENT.....	35
OBJECTIVE 7: ALIEN CLEARING	36
OBJECTIVE 8: JOB CREATION	37
12. Environmental impact management operational phase and site rehabilitation	38
OBJECTIVE 1: SITE CLOSURE & REHABILITATION	38
OBJECTIVE 2: PREVENT OTHER CONTAMINATION OF THE RIVER	40
13. Emergency Preparedness.....	41
13.1 Emergency response procedures.....	41
13.2 Emergency preparedness	41
14. Method statements	41
15. Roles and Responsibilities.....	42

15.1 Duties and Responsibilities of the Applicant	42
15.2 Duties and Responsibilities of the Contractor	42
15.3 Duties and Responsibilities of the ECO	43
16. Environmental Awareness Plan	44
17. Monitoring, Record Keeping and Reporting	45
17.1 Environmental Auditing	45
17.2 Construction phase monitoring, reporting and record keeping	46
17.3 Corrective Action Procedure	47
18. CONCLUSION	49

List of Tables

Table 1: Listed activities in terms of the amended Environmental Impact Assessment Regulations (2017) 9

List of figures

Figure 1: Locality of the site	2
Figure 2: Site development plan, generated by SDK Architects, 06/12/2023.....	3
Figure 3: Site Development Plan overlayed on Google Earth.....	3
Figure 5: Vegetation Types.....	4
Figure 6: Land cover derived terrestrial habitat change layer showing that most of the natural habitat of the project area was altered pre-1990 (Skowno, 2020).	5
Figure 7: Botanical attributes of the site. The untuned areas are transformed.	6
Figure 8: Map of the delineated aquatic habitat.....	7
Figure 9: Critical Biodiversity Areas (CBAs) and Ecological Support Areas (ESAs) of the Western Cape Biodiversity Spatial Plan in which the property falls.....	8
Figure 10: Site access	12
Figure 11: Suggested No-Go areas highlighted in red.....	14

LIST OF APPENDICES:

Appendix A: Environmental Awareness Guideline

Appendix B: EAP CV

Appendix 4 of the EIA Regulations 2014 (as amended 2017).

This Environmental Management Programme has been drafted in accordance with Appendix 4 of the Environmental Impact Assessment Regulations 2014 (as amended 2017). The table below shows how the requirements of Appendix 4 have been included within this Environmental Management Programme.

(1) An EMPr must comply with section 24N of the Act and include— (a) details of— (i) the EAP who prepared the EMPr; and (ii) the expertise of that EAP to prepare an EMPr, including a curriculum vitae;	Appendix E- EAP CV
(b) a detailed description of the aspects of the activity that are covered by the EMPr as identified by the project description;	Section 5 – Description of the Activity
(c) a map at an appropriate scale which superimposes the proposed activity, its associated structures, and infrastructure on the environmental sensitivities of the preferred site, indicating any areas that should be avoided, including buffers;	Section 5 - Description of the Activity
(d) a description of the impact management outcomes, including management statements, identifying the impacts and risks that need to be avoided, managed and mitigated as identified through the environmental impact assessment process for all phases of the development including— (i) planning and design; (ii) pre-construction activities; (iii) construction activities; (iv) rehabilitation of the environment after construction and where applicable post closure; and (v) where relevant, operation activities;	Section 9 - Environmental Impact Management: Planning and Design Phase Section 10 - Environmental Impact Management: Pre-construction Phase Section 11 - Environmental Impact Management : Construction Phase Section 12 - Environmental Impact Management : Post Construction Rehabilitation Phase & Operational Phase
(f) a description of proposed impact management actions, identifying the manner in which the impact management outcomes contemplated in paragraph (d) will be achieved, and must, where applicable, include actions to — (i) avoid, modify, remedy, control or stop any action, activity or process which causes pollution or environmental degradation; (ii) comply with any prescribed environmental management standards or practices; (iii) comply with any applicable provisions of the Act regarding closure, where applicable; and (iv) comply with any provisions of the Act regarding financial provision for rehabilitation, where applicable;	Section 9 - Environmental Impact Management: Planning and Design Phase Section 10 - Environmental Impact Management: Pre-construction Phase Section 11 - Environmental Impact Management: Construction Phase Section 12 - Environmental Impact Management: Post Construction Rehabilitation Phase & Operational Phase
(g) the method of monitoring the implementation of the impact management actions contemplated in paragraph (f);	Section 15 - Roles and Responsibilities Section 17 - Monitoring, Record Keeping and Reporting
(h) the frequency of monitoring the implementation of the impact management actions contemplated in paragraph (f);	Section 15 - Roles and Responsibilities Section 17 - Monitoring, Record Keeping and Reporting
(i) an indication of the persons who will be responsible for the implementation of the impact management actions;	Section 9 - Environmental Impact Management: Planning and Design Phase Section 10 - Environmental Impact Management: Pre-construction Phase Section 11 - Environmental Impact Management: Construction Phase Section 12 - Environmental Impact Management: Post Construction Rehabilitation Phase & Operational Phase Section 15 - Roles and Responsibilities
(j) the time periods within which the impact management actions contemplated in paragraph (f) must be implemented;	Section 9 - Environmental Impact Management: Planning and Design Phase Section 10 - Environmental Impact Management: Pre-construction Phase

Environmental Management Programme

	<p>Section 11 - Environmental Impact Management: Construction Phase</p> <p>Section 12 - Environmental Impact Management: Post Construction Rehabilitation Phase & Operational Phase</p>
(k) the mechanism for monitoring compliance with the impact management actions contemplated in paragraph (f);	<p>Section 15 - Roles and Responsibilities</p> <p>Section 17 - Monitoring, Record Keeping and Reporting</p>
(l) a program for reporting on compliance, taking into account the requirements as prescribed by the Regulations;	<p>Section 9 - Environmental Impact Management: Planning and Design Phase</p> <p>Section 10 - Environmental Impact Management: Pre-construction Phase</p> <p>Section 11 - Environmental Impact Management: Construction Phase</p> <p>Section 12 - Environmental Impact Management: Post Construction Rehabilitation Phase & Operational Phase</p> <p>Section 15 - Roles and Responsibilities</p> <p>Section 17 - Monitoring, Record Keeping and Reporting</p>
(m) an environmental awareness plan describing the manner in which— (i) the applicant intends to inform his or her employees of any environmental risk which may result from their work; and (ii) risks must be dealt with in order to avoid pollution or the degradation of the environment; and	Section 15 - Roles and Responsibilities
(n) any specific information that may be required by the competent authority.	tbd

DOCUMENT DETAILS

Project Ref. No:	16/3/3/6/7/1/D2/19/0149/23
Conditions of Use:	<p>This report is the property of the sponsor, <i>Sharples Environmental Services cc (SES)</i>, who may make allowance to publish it, in whole provided that:</p> <ol style="list-style-type: none"> Approval for copy is obtained from <i>SES</i>. <i>SES</i> is acknowledged in the publication. <i>SES</i> is indemnified against and claim for damages that may result from publication of specifications, recommendations or statements that is not administered or controlled by <i>SES</i>. That approval is obtained from <i>SES</i> if this report is to be used for the purposes of sale, publicity or advertisement. <p><i>SES</i> accepts no responsibility for failure to follow the recommended program.</p>

DETAILS OF PERSONS WHO COMPILED THIS DOCUMENT:

Role:	Name:	E-Mail Address:	Qualifications:
Author:	Michael Bennett	michael@sesc.net	<ul style="list-style-type: none"> B.Sc. Environmental and Geographical Sciences, Ocean and atmospheric Science (UCT)
Reviewer:	John Sharples	john@sesc.net	<ul style="list-style-type: none"> Masters in Environmental Management (UFS) Bachelor's degree in Conservation.

Sharples Environmental Services cc (SES) has been actively engaged since 1998 in the fields of environmental planning, assessment and management. Clients include private, corporate and public enterprises on a variety of differing landuse applications ranging from large-scale residential estates and resorts to golf courses, municipal service infrastructure installations and the planning of major arterials. The consultants have over 40+ years of combined experience and operate in the Southern, Eastern and Western Cape regions.

MICHAEL BENNETT (**Environmental Assessment Practitioner, Report Writer**):

Michael studied at the University of Cape Town completing a Bachelor of Science degree majoring in Environmental and Geographic Science and Ocean and Atmospheric Science. Michael joined SES in 2014 and has extensive experience in assessments and monitoring and has worked on a variety of technical projects. See Appendix G for his curriculum vitae.

JOHN SHARPLES (Managing Director) - John started Sharples Environmental Services in 1998 and has overseen the company's growth and development since then. John also started the Cape Town office in 2010. John holds a Masters in Environmental Management from the University of the Free State as well as a Bachelor's degree in Conservation. He has consulted for 18 years running a team of highly trained and qualified consultants and prior to this gained 12 years of experience working for environmental organizations. John is registered with EAPASA as a certified Environmental Practitioner.

1. Introduction

Sharples Environmental Services cc (SES) has been appointed by *Pieterkoen Development Company (Pty) Limited*, to complete the Environmental Management Programme (EMPr) as part of the Basic Assessment Process for the proposed residential development on Remainder of Portion 21 of the Farm Kraaibosch 195, George, Western Cape Province.

The proposed development will trigger listed activities in terms of the Amended Environmental Impact Assessment Regulations of 2014 (GN No. R.324 - 327 of 7 April 2017). Environmental Authorisation is therefore required from the competent authority (Western Cape Department of Environmental Affairs & Development Planning) before construction can commence.

2. About this EMPr

This document is intended to serve as a guideline to be used by *the Holder of the EA* (as the Implementing Agent) and any person/s acting on behalf of them, during the pre-construction, construction, post-construction and rehabilitation phases of the proposed development. This document provides measures that must (where practical and feasible) be implemented to ensure that any environmental degradation that may be associated with the development is avoided, or where such impacts cannot be avoided entirely, are minimised and mitigated appropriately.

This EMPr has been prepared in accordance with the requirements of an EMPr as specified in the Amended Environmental Impact Assessment Regulations, 2014 (GN No. R. 326 of 7 April 2017), and with reference to the "Guidelines for Environmental Management Programmes" published by the Department of Environmental Affairs and Development Planning (2005).

It is important to note that the EMPr is not designed to manage the physical establishment of the development *per se* but should rather be seen as a tool which can be used to manage the environmental impacts of the development.

The rehabilitation, mitigation, management, and monitoring measures prescribed in this EMPr must be seen as binding to *the Holder of the EA*, and any person acting on their behalf, including but not limited to agents, employees, associates, guests, or any person rendering a service to the development site.

2.1 Important caveat to the report

In the past, some developments have had a devastating impact on the environment even though they have had Environmental Management Programmes in place, while other developments have had a low impact even though no management plans have been compiled.

The Implementing Agent and the attitude of the construction team play an integral role in determining the impact that the development will have on the environment. The ECO (see Chapter 15) needs to ensure that all role-players are "on board" with regard to the constraints that the EMPr places on the development and construction team. The end result relies on cooperation and mutual respect and understanding of all parties involved.

3. How to use this document

It is essential that this EMPr be carefully studied, understood, implemented, and adhered to as far as reasonably possible, throughout all phases of the proposed development. *The Holder of the EA* must retain a copy of this EMPr, and another copy of this EMPr must be kept on site at all times during the pre-construction, construction, and post-construction rehabilitation phases of the development.

This EMPr must be included in all contracts compiled for contractors and subcontractors employed by *the Holder of the EA*, as this EMPr identifies and specifies the procedures to be followed by engineers and other contractors to ensure that the adverse impacts of construction activities are either avoided

or reduced. The holder of the EA and any appointed contractors must make adequate financial provision to implement the environmental management measures specified in this document.

This EMPr must be seen as a working document, which may be amended from time to time as needed, in order to accommodate changing circumstances on site or in the surrounding environment, or in order to accommodate requests/ conditions issued by the competent authority, the Department of Environmental Affairs & Development Planning. Amendments to this EMPr must first be approved by the competent authority, in writing.

4. Location of the activity

A site within the Remainder of Portion 21 of the Farm Kraaibosch 195 forms the Development footprint. The property is situated just north of the Groenkloof Retirement Village and development has already been approved on the properties immediately to the west, whilst the application for development to the east is in process.



Figure 1: Locality of the site.

5. Project description

Pieterkoen Development Company (Pty) Limited proposes to undertake a development of residential units as well as a business and historic precinct accordance with Figure 2.

The development is proposed to consist of:

- A. **A1:** High density Group Housing – 44 / **A2:** Single Residential II – 3 Storey Apartments - 84
- B. Business Zone III – Neighbourhood shop with 9 flats above
- C. Historic Precinct (clubhouse, restaurant, gym, etc)
- D. High density Group housing (cottages) – 36
- E. Group Housing - 64
- F. Single Residential Erven - 79

- G. Group Housing - 5
- H. Entrance of Glenwood Ave
- I. Entrance off Glenwood Drive

Total Single Residential Zone II Opportunities = 321
Area Available for Housing = 17 ha



Figure 2: Site development plan, generated by SDK Architects, 06/12/2023.



Figure 3: Site Development Plan overlaid on Google Earth.

5. Description of Environmental Setting

5.1 Vegetation description

The main vegetation types (SANBI, 2018; Skowno et al., 2019; and the November 2022 updates to the Red List of Ecosystem Status) found at the project site (Figure 5) are:

- Garden Route Shale Fynbos (Endangered)
- Garden Route Granite Fynbos (Critically Endangered)

Only 37% natural habitat of Garden Route Shale Fynbos and 44% of Garden Route Granite Fynbos remain. The project area bisects small fragments of these natural remaining areas along its north-western boundary (Garden Route Shale Fynbos). Loss of natural habitat of most of the project area appears to have happened several decades ago (pre-1990; Figure 6).




Figure 4: Vegetation Types.




Figure 5: Land cover derived terrestrial habitat change layer showing that most of the natural habitat of the project area was altered pre-1990 (Skowno, 2020).

5.1.1 Specialist Input

Mr. Mark Berry compiled the Botanical Compliance Statement for the proposal. According to the report, the property is covered mainly by pastures and an alien woodland (north-eastern corner, figure 7). The latter was severely damaged during a recent veld fire. Tree felling is also currently underway. All the recorded species are widespread and common*. Due to the time of the survey, spring flowering bulbs, especially members of the Iridaceae and Orchidaceae families, were not picked up. Floristic association with Garden Route Granite Fynbos is very poor with only one important taxon recorded, namely the grass *Eragrostis capensis*. Association with Garden Route Shale Fynbos is also poor with only a few important taxa recorded, including *Helichrysum cymosum*, *Searsia lucida*, *Selago corymbosa* and *Pteridium aquilinum*. This alone illustrates the transformed state of the site. Apart from the planted *Afrocarpus falcatus* (Outeniqua yellowwood), no SCC or protected tree species were recorded. There are also no known (iNaturalist) records of listed SCC within a 500 m radius from the site.

*Please refer to page 20 of botanical assessment report for the full list of plant species recorded by the botanist on site.




Figure 6: Botanical attributes of the site. The untoned areas are transformed.

5.2 Freshwater Features

DELINEATION AND CLASSIFICATION

Following the contextualisation of the study area with the available desktop data, a site visit by the freshwater specialist was conducted to ground-truth the findings and delineate the aquatic habitat and map it within the 500 m radius of the development area. The additional information collected in the field allowed for the development of an improved baseline aquatic habitat delineation map (Figure 8).

Seven watercourses, and a number of dams, were identified and mapped within a 500 m radius of the proposed development. In order to identify the wetland types, using Kotze et al. (2009) and Ollis et al. (2013), a characterisation of hydrogeomorphic (HGM) types was conducted. For reference purposes, the identified HGM units were named as follows:

- HGM1 – tributary stream**
- HGM2 – seep wetland**
- HGM3 – tributary stream**
- HGM4 – tributary stream**
- HGM5 – seep wetland**
- HGM6 – Swart River**
- HGM7 – Klein Swart River**

Figure 8 shows the above-listed watercourses in relation to the development and 500 m radius study area.




Figure 7: Map of the delineated aquatic habitat.

AQUATIC BUFFER ZONES

An aquatic impact buffer zone is defined as a zone of vegetated land designed and managed so that sediment and pollutant transport carried from source areas via diffuse surface runoff is reduced to acceptable levels (Macfarlane and Bredin, 2016). Aquatic buffer zones are designed to act as barriers between human activities and sensitive water resources in order to protect them from adverse negative impacts. Buffer zones associated with water resources have been shown to perform a wide range of functions and have therefore been adopted as a standard measure to protect water resources and associated biodiversity.

Currently there are no formalised riverine or wetland buffer distances provided by the provincial authorities and as such the buffer model as described Macfarlane & Bredin (2017) for wetlands and rivers was used. These buffer models are based on the condition of the waterbody, the state of the remainder of the site, coupled to the type of activity, as well as the proposed alteration of hydrological flows. Based then on the information known for the site, **a 30 m river buffer is recommended from the edge of the riparian habitat of HGM1, and a 12m buffer from the wetland edge of the HGM2 seep.** It is recommended that the dam nearest to Glenwood Avenue is retained as an aquatic feature, but the contour dams do not need to be conserved in any way. – the site development plan makes provision for the retainment of this dam.

Comment from an aquatic impact perspective on the civil engineering report and designs (provided in August 2023) for the proposed development, by the aquatic specialist.

The proposed development layout has considered the aquatic biodiversity sensitivities identified by the aquatic specialist. Since the pipeline crossing is required, it is recommended that comprehensive measures be designed and adopted to prevent erosion in the channel and riparian area from pipeline

construction (including the compilation and pre-approval of a method statement). The stormwater infrastructure has included the concepts of SUDS and considered the recommendations of the aquatic report (such as preventing erosion and dissipation of flow entering the buffer). This objective can be added to with consideration to rehabilitation of indigenous vegetation cover in the buffer area and further 'green' infrastructure encouraged in the design (but outside of the buffer). Prior to the commencement of construction, it is recommended that an aquatic specialist approve the method statement and final layout/ stormwater designs.

Additional mitigation measures are provided relevant to the new information. Therefore, from an aquatic biodiversity perspective, the development can achieve low impact significance, with the stringent implementation of these plans, final approval from an aquatic specialist prior to construction, further 'greening' and rehabilitation measures, and monitoring.

5.3 Terrestrial Biodiversity Context

The far northern areas of the project area fall marginally within Critical Biodiversity Areas (CBA1: terrestrial, forest, river; and CBA2: terrestrial) (Figure 18), essentially associated with threatened vertebrate (Bontebok) and water resource protection. A small section of the north-eastern parts of the project area are classed as a CBA based on several factors: critically endangered vegetation (grassy fynbos), indigenous forest, river type, threatened vegetation type (Garden Route Shale Fynbos), threatened vertebrate (Bontebok), and water resource protection. The project area also bisects Ecological Areas of Support (ESA1 & ESA2) (Figure 18). These play an important role in supporting the functioning of CBAs and the aim is to maintain them in a functional, or near-natural state.




Figure 8: Critical Biodiversity Areas (CBAs) and Ecological Support Areas (ESAs) of the Western Cape Biodiversity Spatial Plan in which the property falls.

The proposed site development plan excludes the Terrestrial CBA areas mapped on the property.

There are no aquatic CBA or ESA habitats within the development site. However, the Swart River in the north is classified as CBA1 river habitat and is thus a biodiversity priority area for conservation. According to the freshwater specialist, no endemic or conservation worthy aquatic species (Listed or Protected) were observed within the site. Due to either the ephemeral flow, and/or the highly modified condition of the area, it is likely that any aquatic species are disturbance-tolerant species with a low level of biodiversity.

6. Legal Framework

6.1 Environmental Impact Assessment Regulations (2017)

The following listed activities, in terms of the amended Environmental Impact Assessment Regulations, 2017 (GN No. R. 324 – 327) will be triggered by the proposed development:

Table 1: Listed activities in terms of the amended Environmental Impact Assessment Regulations (2017)

Listed Activity No(s):	Describe the relevant Basic Assessment Activity(ies) in writing as per Listing Notice 1 (GN No. R. 983)
12	<p>The development of</p> <p>(i) Dams or weirs, where the dam or weir, including infrastructure and water surface area, exceeds 100 square meters, or</p> <p>(ii) Infrastructure or structures with a physical footprint of 100 square meters or more</p> <p>Where such development-</p> <p>a) Within a water course</p> <p>b) In front of a development setback; or</p> <p>c) If no development setback exists, within 32 meters of a watercourse, measured from the edge of a watercourse;</p> <p>Excluding</p> <p>(aa) The development of infrastructure or structures within existing ports or harbours that will not increase the development footprint of the port or harbour</p> <p>(bb) Where such development activities are related to the development of a port or harbour, in which case activity 26 in listing notice 2 of 2014 applies</p> <p>(cc) activities listed in activity 14 in listing notice 2 of 2014 or activity 14 in listing notice3 of 2014, in which case that activity applies</p> <p>(dd) where such development occurs within an urban area</p> <p>(ee) where such development occurs within existing roads, road reserves or railway line reserves</p> <p>(ff) the development of temporary infrastructure or structures where such infrastructure or structures will be removed within 6 weeks of the commencement of development and where indigenous vegetation will not be cleared.</p>
19	<p>The infilling or depositing of any material of more than 10 cubic meters into, or the dredging, excavation, removal or moving of soil, sand, shells, shell grit, pebbles or rock of more than 10 cubic meters from a watercourse;</p> <p>but excluding where such infilling, depositing, dredging, excavation, removal or moving—</p> <p>(a) will occur behind a development setback;</p> <p>(b) is for maintenance purposes undertaken in accordance with a maintenance management plan;</p> <p>(c) falls within the ambit of activity 21 in this Notice, in which case that activity applies;</p> <p>(d) occurs within existing ports or harbours that will not increase the development footprint of the port or harbour; or</p> <p>(e) where such development is related to the development of a port or harbour, in which case activity 26 in Listing Notice 2 of 2014 applies.</p>
24	<p>The development of a road—</p> <p>(i) for which an environmental authorisation was obtained for the route determination in terms of activity 5 in Government Notice 387 of 2006 or activity 18 in Government Notice 545 of 2010; or</p>

	<p>(ii) with a reserve wider than 13,5 meters, or where no reserve exists where the road is wider than 8 metres; but excluding a road—</p> <p>(a) which is identified and included in activity 27 in Listing Notice 2 of 2014;</p> <p>(b) where the entire road falls within an urban area; or</p> <p>(c) which is 1 kilometre or shorter.</p>
27	<p>The clearance of an area of 1 hectare or more, but less than 20 hectares of indigenous vegetation, except where such clearance of indigenous vegetation is required for—</p> <p>(i) the undertaking of a linear activity; or</p> <p>(ii) maintenance purposes undertaken in accordance with a maintenance management plan.</p>
28	<p>Residential, mixed, retail, commercial, industrial or institutional developments where such land was used for agriculture, game farming, equestrian purposes or afforestation on or after 01 April 1998 and where such development:</p> <p>(i) will occur inside an urban area, where the total land to be developed is bigger than 5 hectares; or</p> <p>(ii) will occur outside an urban area, where the total land to be developed is bigger than 1 hectare;</p> <p>excluding where such land has already been developed for residential, mixed, retail, commercial, industrial or institutional purposes.</p>
Listed Activity No(s):	Describe the relevant Basic Assessment Activity(ies) in writing as per Listing Notice 3 (GN No. R. 985)
4	<p>The development of a road wider than 4 metres with a reserve less than 13,5 metres.</p> <p>i. Western Cape</p> <p>i. Areas zoned for use as public open space or equivalent zoning;</p> <p>ii. Areas outside urban areas;</p> <p>(aa) Areas containing indigenous vegetation;</p> <p>(bb) Areas on the estuary side of the development setback line or in an estuarine functional zone where no such setback line has been determined; or</p> <p>iii. Inside urban areas:</p> <p>(aa) Areas zoned for conservation use; or</p> <p>(bb) Areas designated for conservation use in Spatial Development Frameworks adopted by the competent authority.</p>
12	<p>The clearance of an area of 300 square metres or more of indigenous vegetation except where such clearance of indigenous vegetation is required for maintenance purposes undertaken in accordance with a maintenance management plan.</p> <p>i. Western Cape</p> <p>i. Within any critically endangered or endangered ecosystem listed in terms of section 52 of the NEMBA or prior to the publication of such a list, within an area that has been identified as critically endangered in the National Spatial Biodiversity Assessment 2004;</p> <p>ii. Within critical biodiversity areas identified in bioregional plans;</p> <p>iii. Within the littoral active zone or 100 metres inland from high water mark of the sea or an estuarine functional zone, whichever distance is the greater, excluding where such removal will occur behind the development setback line on even in urban areas;</p> <p>iv. On land, where, at the time of the coming into effect of this Notice or thereafter such land was zoned open space, conservation or had an equivalent zoning; or</p> <p>v. On land designated for protection or conservation purposes in an Environmental Management Framework adopted in the prescribed manner, or a Spatial Development Framework adopted by the MEC or Minister.</p>
14	<p>The development of—</p> <p>(i) dams or weirs, where- the dam or weir, including infrastructure and water surface area exceeds 10 square metres; or</p> <p>(ii) infrastructure or structures with a physical footprint of 10 square metres or more;</p> <p>where such development occurs—</p>

	<p>(a) within a watercourse; (b) in front of a development setback; or (c) if no development setback has been adopted, within 32 metres of a watercourse, measured from the edge of a watercourse; excluding the development of infrastructure or structures within existing ports or harbours that will not increase the development footprint of the port or harbour.</p> <p>i. Western Cape i. Outside urban areas: (aa) A protected area identified in terms of NEMPAA, excluding conservancies; (bb) National Protected Area Expansion Strategy Focus areas; (cc) World Heritage Sites; (dd) Sensitive areas as identified in an environmental management framework as contemplated in chapter 5 of the Act and as adopted by the competent authority; (ee) Sites or areas listed in terms of an international convention; (ff) Critical biodiversity areas or ecosystem service areas as identified in systematic biodiversity plans adopted by the competent authority or in bioregional plans; (gg) Core areas in biosphere reserves; or (hh) Areas on the estuary side of the development setback line or in an estuarine functional zone where no such setback line has been determined.</p>
--	--

6.2 Other applicable legislation

The Holder of the EA is responsible for ensuring that all contractors, labourers and any other appointed person/entity acting on their behalf, remain compliant with the conditions of the received environmental authorisation and water-use authorisations, as well as the provisions of all other applicable legislation, including *inter alia*:

- National Environmental Management Act (NEMA) (Act No 107 of 1998, as amended);
- National Environmental Management Biodiversity Act (Act 10 of 2004);
- National Heritage Resources Act (Act No 25 of 1999);
- National Water Act (Act No 36 of 1998);

The above listed legislation have general applicability to most development applications, and it is the Holder of the EA's responsibility to ensure that all contractors and employees are aware of their obligations in terms of these Acts. This EMPr does not detract from any other legal requirements.

6.3 Heritage Western Cape requirements

Lize Malan and David Gibbs undertook a Heritage Impact Assessment of the site, and they are of the opinion that the proponents of the development (including the current owner who has been actively involved in the planning) have gone to great lengths to retain and protect the historic werf from the impacts of urban development, whilst balancing the need to design a viable development concept, which they find commendable. The werf at Pieterkoeen and its sense of place will be permanently altered by the development, but it is noted that the existing and proposed development on three sides of this relatively small/narrow property will in future inevitably erode this sense of place in any case.

In summary the overall potential impact of the proposal is assessed to be of MEDIUM to HIGH significance reducing to MEDIUM TO LOW if mitigation measures are imposed and as landscaping matures overtime.

Heritage Western Cape must still comment and give their requirements.

Historical Significance

It is evident that the property and the werf has significant heritage value, related to the architectural significance of the historic werf buildings, the history of the site and the rarity of surviving farm werfs in the George area. With regard to contextual significance, the werf in its rural setting with front garden, would have been of significance as a rare remaining farm complex, but this context has already been compromised by the very intensive urban development to the south of the property, across from

Glenwood Avenue (please refer to the Architectural Value described in point 7 below) and will in future be further impacted by development of the properties to the east and west of the property.

7. Scope of this EMPr

This EMPr describes the measures that must be implemented in order to avoid, minimise, manage and monitor the potential environmental impacts of the development, during all phases of the project life cycle, namely:

- Planning and Design Phase
- Pre-construction Phase
- Construction Phase
- Post-Construction Rehabilitation

General environmental management measures that must be applied throughout the project lifecycle (as and where applicable) are described in Chapter 8. Additional management measures that must be implemented to address specific impacts that may arise during each phase are provided in **Chapters 9-12** of this EMPr.

8. General Environmental Management

The following general management measures are intended to protect environmental resources from pollution and degradation during all phases of the project life cycle. These measures must be implemented as and where applicable, reasonable and practicable during the pre-construction, construction and post-construction and rehabilitation phases of the proposed development.

8.1 Site access and traffic management

Access onto the property is gained directly from Glenwood Avenue.



Figure 9: Site access

In general, all construction vehicles need to adhere to traffic laws. The speed of construction vehicles and other heavy vehicles must be strictly controlled to avoid dangerous conditions for other road users. As far as possible care must be taken to ensure that the local traffic flow pattern is not too significantly disrupted, and all vehicle operators therefore need to be educated in terms of “best-practice” operation to minimise unnecessary traffic congestion or dangers. Construction vehicles must therefore not unnecessarily obstruct the access point or traffic lanes used to access the site. Construction vehicles also need to consider the load carrying capacity of road surfaces and adhere to all other prescriptive

regulations regarding the use of public roads by construction vehicles. Adequate signage that is both informative and cautionary to passing traffic (motorists and pedestrians) warning them of the construction activities. Signage would need to be clearly visible and need to include, among others, the following:

- Identifying working area as a construction site;
- Cautioning against relevant construction activities;
- Prohibiting access to construction site;
- Clearly specifying possible detour routes and / or delay periods;
- Possible indications of time frames attached to the construction activities, and;
- Listings of which contractors are working on the site.

Other mitigation measures include:

- ECO to do awareness training with the contractor and labourers before construction commences.
- Ensure appropriate behaviour of operators of construction vehicles.

8.2 Site demarcation

The following areas must be clearly demarcated on site during the pre-construction or construction phases of the development, as appropriate.

Construction working area.

Prior to the commencement of any land-clearing or construction activities, the outer boundary of the development area must be surveyed and pegged. The demarcation boundary must be tight around the site, typically allowing a working area of no more than 2.5 m around the development footprint. This demarcation boundary is to ensure that land clearing, and construction activities are restricted to only that area strictly required for the proposed development, and to prevent unnecessary disturbance of soil surfaces and vegetation outside of the development footprint.

No-go areas

The proposed No-Go Areas are indicated in figure 11 below. The yellow line indicates where the proposed pipeline will cross watercourse HGM1. It is very important that all proposed mitigation measures by the aquatic specialist be implemented to minimise any potential impacts on this area between the proposed no-go areas.

All areas outside of the development footprint are considered no-go areas for construction. The aquatic specialist is currently busy compiling a rehabilitation plan which will include provisions for the establishment of walking paths and benches inside the 30 m buffer of HGM1.

Prior to the commencement of any land-clearing or construction activities, all No-Go and Open Space areas, must be demarcated and must not be disturbed during the construction phase.

No-go areas must be off-limits to all construction workers, vehicles and machinery during all phases of the development. No vegetation may be cleared from within the no-go areas, and no dumping of any material (waste, topsoil, subsoil etc.) may occur in these areas. Construction workers must be informed of the no-go areas, and if necessary appropriate signage and/or temporary fencing (e.g., droppers with danger tape) can be used to enforce the no-go areas.



Figure 10: Suggested No-Go areas highlighted in red.

Demarcation of the site camp

The area chosen for the site camp and associated facilities must be the minimum area reasonably required to accommodate the site camp facilities, and which will involve the least disturbance to the environment. It is recommended that easily accessible, transformed areas are used for the site camp. Site selection must be done in consultation with the ECO.

8.3 Site camp and associated facilities

The following general management measures pertaining to the set-up, operation and closure of a site camp must be applied where appropriate, reasonable and practicable:

Please note: if the site camp is established within the site, it must be established within an erf or road footprint to be later developed. Open Spaces and No-Go areas may not be used for the establishment of the site camp or any storage facilities.

Fencing & Security: The site camp area must be secured to prevent any un-authorised individuals from entering the site camp and possibly getting injured or posing a safety and/or security risk. Adequate signage must be displayed, designating the site office / camp as a restricted area to non-personnel. If necessary, the site camp and associated areas may be fenced off along the demarcated boundaries of these areas, preferably with 2 m high fence and shade netting or similar.

Fire Fighting Equipment: No less than 2 fire extinguishers must be present in the site camp. The extinguishers must be in a working condition and recently serviced. A fire extinguisher must always be present wherever any "hot works" (e.g., welding, grinding etc.) are taking place. It is recommended that all construction workers receive basic training in fire prevention and basic fire-fighting techniques and are informed of the emergency procedure to follow in the event of accidental fires (also see Chapter 13). No open fires may be made on the construction site during any phase of the project. No smoking must be allowed on the construction site. In the case of accidental fires, the contractor shall alert the Local Authority's Fire Department as soon as a fire starts and not wait until the fire can no longer be controlled.

Waste Storage Area: Sufficient bins for the temporary storage of construction related waste must be provided inside the site camp and/or at the working area. Construction-related waste must be managed as specified in Section 8.6.

Hazardous Substances Storage Area: Fuels, chemicals, lubricants, and other hazardous substances must be stored in a demarcated, secured and clearly sign-posted area within the site camp away from water courses. Refer to Section 8.7 for further recommendations relating to the storage of hazardous substances and fuels.

Potable Water: An adequate supply of potable water must be provided to construction workers at the site camp.

Ablution Facilities: Chemical toilet facilities or other approved toilet facilities (at least 1 toilet for each sex and for every 30 workers) must be provided and located on the site in such a way that the toilets will not cause any form of pollution of the site. Toilets must be placed within the site camp and must be well outside any riparian zone. The toilets must be placed on a level surface and secured to prevent them from blowing over. The toilets must be serviced regularly and kept in an orderly state. The contractor must ensure that no spillage occurs when the toilets are cleaned, serviced, or moved. Performing ablutions outside of the provided toilet facilities is strictly prohibited.

Eating Area & Rest Area: A dedicated area within which construction workers can rest and eat during breaks must be provided within the site camp. Seating and shade should be provided.

Vehicle & Equipment Maintenance Yard: Where possible, construction vehicles and equipment that require repair must be removed from site and taken to a workshop for servicing. If emergency repairs and/or basic maintenance of construction vehicles or equipment are necessary on site, such repair work must be undertaken within the designated maintenance yard area away from the riparian. Repairs must be conducted on an impermeable surface, and/or a tarpaulin and/or drip trays must be laid down prior to emergency repairs taking place, to prevent any fuel, oil, lubricant or other spillages from contaminating the environment.

Housekeeping: the site camp and related site camp facilities must be kept neat and orderly at all times, to prevent potential safety risks and to reduce the visual impact of the site during construction.

8.4 Vegetation clearing

Where vegetation must be cleared the following measures must be implemented where applicable, reasonable, and practical:

- Draw up and implement an invasive plant clearance programme. As part of this plan, a fire break needs to be maintained around the site.
- Where feasible vegetation must simply be trimmed to facilitate access/ construction, rather than being completely cleared or removed.
- Vegetation clearing/trimming must be cleared by hand (i.e., brush cut) and stockpiled for use as mulch/ brush-packing during rehabilitation of the site. Any alien vegetation that is cleared must be disposed of in consultation with the ECO, unless the cleared alien vegetation does not contain seeds in which case it may be retained for use in site rehabilitation.
- No bulldozing must be undertaken for the purpose of vegetation clearing.
- Only the areas required to accommodate the construction activities and access to the construction site must be cleared/trimmed of vegetation.
- Vegetation outside of the construction footprint and beyond any No-Go areas must not be cleared.
- As a duty of care measure, indigenous bulb species (if present) can be searched and rescued to be replanted in the allocated open space area in the north-eastern corner of site.

8.5 Topsoil and subsoil management

It is recommended that topsoil be removed from any area where physical disturbance of the surface will occur, including within the footprint of the development site (working area) and possibly within the site camp, ablution area, vehicle maintenance yard, refuelling area and temporary waste storage area. Topsoil removal and stockpiling must be undertaken only after consultation with the ECO.

- Removed topsoil and subsoil must be stockpiled for the duration of the active construction period and utilised for the final landscaping and rehabilitation of disturbed areas on site.
- The removed topsoil must be stockpiled in a berm, in a demarcated area as agreed with the ECO.
- Removed subsoil must be stockpiled separately from topsoil.
- The topsoil & subsoil storage area must be located on a level area outside of any surface drainage channels and at a location where it can be protected from disturbance during construction and where it will not interfere with construction activities.
- Where applicable topsoil and subsoil stockpiles must be adequately protected from being blown away or eroded by storm water. If necessary, shade cloth or other suitable measures must be used to stabilise and protect the stockpile from wind/water erosion. Topsoil stockpiles must not be covered with tarpaulin, as this may smother and decrease the virility of topsoil.
- Handling of topsoil must be minimised as much as possible, and the location of the topsoil berm must be chosen carefully to avoid needing to relocate the topsoil berm at a later date. The ECO must be consulted with regards to the placement of the stockpiles, to ensure that the selected location is in compliance with this EMP and EA (once granted).
- Ideally, topsoil is to be handled twice only, once to strip and stockpile, and once to replace, level, shape and scarify.
- If soil stockpiles will be stored for an extended period of time, the stockpiles must be kept clear of weeds and alien vegetation growth by regular weeding, (or application of herbicides if agreed with the ECO).
- Spoil material that will not be re-utilised on site may be removed from site and taken to an appropriate site for re-use or disposal.
- Note that the topsoil must be the final layer applied to a rehabilitated/ re-landscaped site, after subsoil/ spoil material has been placed and shaped on the site.

8.6 Integrated waste management approach

It is recommended that an integrated waste management system is adopted on site. The system must be based on waste minimisation and must incorporate reduction, recycling, re-use and disposal where appropriate. Waste bins for the different categories of recyclable waste (i.e., paper, plastic, metal) must be provided on site. These bins must be emptied, and the waste must be taken to a registered recycling facility. The receipts from the facility must be kept on file and must be available on request. Images 1 and 2 show two such systems within a construction site.



Image 1: Recycling system implemented on a construction site. Skips provided for general waste, plastic, cardboard, and metal.



Image 2: Recycling system implemented on a construction site. Lidded bins provided for general waste, plastic, cardboard, and metal.

The non-recyclable and non-reusable waste (e.g., builder's rubble, etc.) generated on site must be stored and disposed of at a landfill site licensed in terms of the applicable legislation.

8.7 Hazardous substances and fuels

If hazardous substances and fuels such as diesel, oil, lubricant, detergents etc. are to be stored on site for construction purposes, a designated area must be set aside for this within the site camp.

- All hazardous substances must be stored in the designated area within the site camp.
- The area selected for storage of hazardous fuels must be located on a level area, well outside of any water courses, water bodies or surface drainage channels.
- The designated area must be clearly demarcated and secured by use of fencing and/or cages, to prevent access by un-authorized persons and/or animals.
- Access to the hazardous material storage area must be restricted to authorized personnel only and must be treated as a no-go zone to unauthorized personnel.
- Appropriate hazard signage indicating the nature of the stored materials must be prominently displayed at the storage area.
- Those persons tasked with handling any hazardous substances must be equipped with the knowledge, equipment, and safety gear necessary to handle the substance/s safely.
- Material Safety Data Sheets (MSDSs) must be available on site for all hazardous chemicals and hazardous substances to be used on site. Where possible and available, MSDSs must additionally include information on ecological impacts and measures to minimise negative environmental impacts during accidental releases or escapes.
- Storage vessels of hazardous substances must be situated in an impermeable bunded area large enough to accommodate at least 110% of the capacity of the tank in question. If plastic sheeting is used to line the bunded area, care must be taken to ensure it is not punctured in any way during the course of the construction period.
- Fuel tanks must ideally be elevated so that leaks can easily be detected.
- No smoking may be permitted at or surrounding the area where fuels and hazardous substances are stored.
- Drip trays must be utilised during decanting of hazardous substances and when refilling chemical/ fuel storage tanks.
- Refuelling of vehicles/ machinery may only take place at the site camp or vehicle maintenance yard. Where refuelling must occur, drip trays should be utilised to catch potential spills/ drips.
- Drip trays must be placed under generators (if used on site) water pumps and any other machinery on site that utilises fuel/ lubricant, or where there is risk of leakage/spillage.
- Firefighting equipment must be located in close proximity to the storage area.

8.8 Cement and concrete batching

Cement and concrete batching is permitted on site, but may only take place on designated impermeable, bunded surfaces, as agreed with the ECO.

- Cement/ concrete must not be mixed on bare ground.

- Cement/concrete must not be mixed within any drainage lines.
- The impermeable/ bunded area must be established in such a way that cement slurry, runoff and cement water will be contained and will not flow into the surrounding environment or contaminate the soil.
- Cement run-off and excess cement slurry must be collected in the designated impermeable area, allowed to dry and then disposed of at an appropriate facility. Alternately, the contaminated water can be collected in sealed tanks and transported to an appropriate disposal site for disposal.
- Empty cement bags are currently not recycled within the Garden Route and must be disposed of in the un-recyclables waste bins on site.

8.9 Erosion control and stormwater management

- A stormwater management plan must be developed in the preconstruction phase, detailing the stormwater structures and management interventions that must be installed to manage the increase of surface water flows directly into any natural systems. The stormwater management infrastructure must be designed to ensure the runoff from the development is not contaminated before entering the surrounding area. The volume and velocity of water must be reduced through discharging the surface flow at multiple locations surrounding the development. Effective stormwater management must include effective stabilisation of exposed soil.
- Sedimentation must be minimised with appropriate measures. Any construction causing bare slopes and surfaces to be exposed to the elements must include measures to protect against erosion using covers, silt fences, sandbags, earthen berms etc.
- All stockpiles must be protected and located in flat areas where run-off will be minimised and sediment recoverable.
- Construction must have contingency plans for high rainfall events during construction. Even in the operational phase, measures to contain impacts caused during high rainfall events must be planned for and available for use.
- A rehabilitation plan must be compiled with the assistance of a botanist to ensure that the buffer area is revegetated with indigenous plant species in the correct manner. The area must be maintained through alien invasive plant species removal (which is the landowner's responsibility regardless of mitigation associated with this project) and the establishment of indigenous vegetation cover to filter run-off before it enters the aquatic habitat.
- Stormwater infrastructure must be inspected at least once every year (before the onset of rains) to ensure that it is working efficiently. Any evidence of erosion from this stormwater system must be rehabilitated and the volume/velocity of the water reduced through further structures and/or energy dissipaters.
- Construction of the pipeline should preferably be done during the drier months when the water quality impacts from the construction activities may impact on the downslope watercourses. Measures to contain impacts caused during high rainfall events (such as substantial sedimentation and/or erosion) must be planned for and available for use.
- Before any work commences, sediment control/silt capture measures (e.g., bidim/silt curtains) must be installed downstream/downslope of the active working areas. Silt fences/curtains must be regularly checked and maintained (de-silted to ensure continued capacity to trap silt) and repaired where necessary. When de-silting takes place, the silt must not be returned to the watercourse.

8.10 Excavations and Earthworks

Any major earthworks with heavy machinery must be under constant supervision and operators are to be aware of all the environmental obligations, as there is always the potential to inflict damage to the sensitive areas. Any unnecessary or excessive heavy machinery movement must be kept to a minimum i.e., only what is absolutely necessary. Areas to be excavated must be clearly demarcated. It may be necessary to demarcate excavations or earthworks along busier haulage routes with orange barrier netting (or a similar product).

All excavated material must be stored on a flat surface away from any drainage line or area susceptible to erosion. The location must be decided upon in consultation with the ECO. Stored material must be

protected from wind and water erosion, and this may entail covering the material with suitable shade cloth material or similar (if and when necessary). The shade cloth may need to be weighed down by logs (or similar material) in such a manner that any stream flow is directed away from the stockpile, reducing the risk of erosion.

8.11 Heritage Resources

Should any heritage resources, including evidence of graves and human burials, archaeological material and paleontological material be discovered during the execution of the activities, all works must be stopped immediately, and Heritage Western Cape must be notified without delay.

Heritage Western Cape:

T: 021 483 5059

E: hwc.hwc@westerncape.gov.za

8.12 Site closure and rehabilitation

Upon completion of the construction phase, all disturbed areas, including the working area (disturbance corridor), temporary access roads, and all areas utilised for the site camp and associated site camp facilities will require rehabilitation as follows:

- On completion of the construction operations, the site camp area must be cleared of all site camp facilities, ablution facilities, fencing, signage, waste and surplus material.
- All areas within the working area and site camp that have become devoid of vegetation or where soils have been compacted due to construction activities must be scarified or ripped to improve filtration and reduce run-off.
- All demarcation fencing, including all droppers, wires, netting and barrier tape must be removed from site and taken to an appropriate site for re-use or disposal.
- Surfaces are to be checked for waste products from activities such as concreting or asphaltting and cleared in a manner approved by the ECO. Any soil contaminated with oil, fuel or other hazardous substance must be collected and disposed of as hazardous waste.
- All construction waste, litter and rubble is to be removed from the site and disposed of at an appropriate facility. Burying or burning of waste or rubble on site is prohibited.
- Topsoil that was removed and stockpiled before construction, must be replaced by spreading it evenly over the areas from which it was removed. This topsoil (and the seedbank it contains) will facilitate the re-vegetation of the site.
- Disturbed areas, especially areas where excavations have taken place, must be shaped as appropriate (original topography must be restored where possible), and covered with a layer of stockpiled topsoil as soon as possible.
- Any topsoil, subsoil or other excavated material that cannot be utilised during site rehabilitation must be removed from the site and disposed of at an appropriate disposal site.
- The disturbed, newly rehabilitated surfaces (particularly steeper slopes and areas recently covered with topsoil) must be protected from wind & water erosion using mulch, brush packing or other appropriate erosion protection measures. Brush-packing/ mulching is done by covering the exposed surface with organic plant material such as branches, plant cuttings and leafy material. Ideally the vegetation removed from site at the start of the construction must be utilised. Brush-packing/ mulching plays a valuable role in erosion control, while also promoting re-vegetation of the site by retaining moisture in the soil, introducing seeds and/or trapping wind-blown seeds and providing organic material (compost) to promote new plant growth.
- Final rehabilitation of the site must be done to the satisfaction of the ECO and must adhere to all conditions/ requirements of the Environmental Authorisation.
- If the site camp was located on the footprint of an erf or road, the location of the site camp must then be rehabilitated in accordance with the site development plan.

9. Environmental Impact Management Planning and design phase

No direct environmental impacts are associated with the planning and design phase. However, poor planning or inappropriate design decisions in this phase may result in environmental impacts arising during subsequent phases of the project.

Planning and design activities must therefore take into account the environmental constraints and opportunities identified during the Environmental Impact Assessment process, in order to avoid or minimise the potential future impacts of the development. Proper planning is also essential to ensure that adequate provision is made to implement the environmental requirements of this EMPr, and to ensure that the development remains compliant with the received Environmental Authorisation.

The environmental management outcomes (goals) during this phase are to:

- Appoint an Environmental Control Officer.
- Complete the detailed design of the structures and detailed site layout plan.
- Update the EMPr (if necessary).

These environmental management outcomes, as well as the management actions that must be implemented in order to achieve the desired outcome and avoid/minimise potential impacts are discussed in more detail below.

OBJECTIVE 1: APPOINTMENT OF AN ENVIRONMENTAL CONTROL OFFICER

Impact Management Objective: To appoint a suitably qualified and experienced Environmental Control Officer.			
Potential impact to avoid	Failure to appoint an ECO will result in non-compliance with the Environmental Authorisation and the requirements of the EMPr.		
Impact Management Outcome	The conditions of Environmental Authorisation and the requirements of the EMPr are implemented and monitored during all phases of the development, which will promote sound environmental management on site.		
IMPACT MANAGEMENT ACTIONS			
Mitigation measure	Responsible party	Time period	
<ul style="list-style-type: none"> • A suitably qualified and experienced Environmental Control Officer must be appointed before any activities commence on site. • The appointed ECO must adhere to the requirements stated in Chapter 15 and 17 of the EMPr and any other requirements specified in the Environmental Authorisation. • The appointed ECO must be advised of the construction start date before any activities commence on site so that the ECO can perform a pre-commencement inspection and plan for environmental awareness training of construction workers. 	Holder of the EA	During design phase	
Performance Indicator	A qualified ECO is appointed prior to the commencement of any construction activities (including pre-construction set-up activities) on site.		

OBJECTIVE 2: DETAILED DESIGN AND SITE LAYOUT PLAN

<i>Impact Management Objective: To compile a detailed design and site layout plan that adheres to the recommendations of the EIA Report and any additional conditions which may be included in the Environmental Authorisation.</i>			
Potential impact to avoid	Substantial deviation from the conceptual layout plan may result in: <ul style="list-style-type: none"> • Non-compliance with the Environmental Authorisation during construction. • Triggering of additional listed activities not authorised in the Environmental Authorisation. • An increase in the severity of the impacts identified and assessed in the EIA or may result in new impacts not previously assessed and not provided for in the EMPr, resulting in environmental degradation. 		
Impact Management Outcome	Development is compliant with recommendations of the EIA and the EMPr.		
IMPACT MANAGEMENT ACTIONS			
Mitigation measure	Responsible party	Time period	
<ul style="list-style-type: none"> • The final detailed design & layout must adhere to the conceptual layout assessed in the Environmental Impact Assessment (EIA) process. • The final detailed design & layout must adhere to any conditions of the Environmental Authorisation (EA). • If the final detailed design differs significantly from that assessed during the EIA, the revised layout must be assessed by an Environmental Consultant and the received EA must be amended by the Competent Authority before proceeding. • Interested & Affected Parties may need to be provided with an opportunity to comment on any proposed amendment to the EA depending on the significance of the changes. • It is recommended that the stormwater management plan be developed with appropriate ecological input and be developed based on Sustainable Drainage Systems (SUDS). • All stormwater infrastructure must be located within the development footprint and not encroach into the 15 m buffer area. 	<i>Holder of the EA / Consulting Engineer</i>	During design phase	
Performance Indicator	A qualified ECO is appointed prior to the commencement of any construction activities (including pre-construction set-up activities) on site.		

OBJECTIVE 3: UPDATE ENVIRONMENTAL MANAGEMENT PROGRAMME

The Environmental Authorisation issued for the development may require certain amendments to be applied to the EMPr. In addition, the final site layout and detailed design may also necessitate the amendment of the EMPr, in order to ensure that the development is accommodated in the EMPr.

<i>Impact Management Objective: To ensure the EMPr adheres to the requirements of the Environmental Authorisation and makes provision for the final detailed site layout.</i>		
Potential impact to avoid	<ul style="list-style-type: none"> • Failure to update the EMPr in accordance with conditions specified in the EA may result in non-compliance with the EA. • Failure to update the EMPr to accommodate the final detailed site layout may result in non-compliance with the EA. 	
Impact Management Outcome	Good environmental management is promoted on site.	
IMPACT MANAGEMENT ACTIONS		
Mitigation measure	Responsible party	Time period
<ul style="list-style-type: none"> • An independent Environmental Consultant must be appointed to amend the EMPr. • All amendments to the EMPr specified in the EA must be applied to the EMPr unless agreed otherwise in writing with the Competent Authority. • Amendments to the EMPr must be approved in writing by the Competent Authority. • Public participation may be required on the proposed EMPr amendments. The Competent Authority must be consulted for clarity on these requirements. 	<i>Holder of the EA</i>	During design phase
Performance Indicator	An updated EMPr that adheres to the conditions of the EA and that reflects the requirements of the final detailed site layout is approved by the Competent Authority prior to commencing activities on site.	

10. Environmental Impact Management Pre-Construction Phase

Proper set-up during the pre-construction phase can set the foundation for good environmental management during the active construction phase to follow and can avoid potential impacts from arising at a later date.

The Impact Management Outcomes for this phase of the project relate to:

- Demarcation of no-go areas and working areas.
- Establishment of site camp and associated site facilities.
- Pre-construction ECO visit.

OBJECTIVE 1: IDENTIFY & DEMARCATÉ NO-GO AND WORKING AREAS

<i>Impact Management Objective: Identify and demarcate no-go areas, working areas and site facilities.</i>		
Potential impact to avoid	<ul style="list-style-type: none"> • Insensitive location of working areas and site facilities may result in environmental impacts during construction phase. • Failure to accurately demarcate working areas may result in increased disturbance footprint. • Failure to demarcate no-go (open spaces) areas may result in disturbance to these areas during construction. 	
Impact Management Outcome	Future construction activities will be restricted to within the designated areas & environmentally sensitive areas (no-go areas) will be protected from disturbance.	
IMPACT MANAGEMENT ACTIONS		
Mitigation measure	Responsible party	Time period
<ul style="list-style-type: none"> • The environmentally sensitive Open Space areas must be identified and be designated as no-go areas. • Demarcation of working area and no-go areas must be done in accordance with Section 8.2 of this EMPr. • Site camp facilities must be situated far from the watercourse. 	Engineer / Contractor	Pre-construction phase (prior to arrival of construction equipment, machinery, or workers on site)
Performance Indicator	No-go areas, working areas and areas for site camp facilities have been identified and appropriately demarcated to the satisfaction of the ECO, before construction activities commence on site.	

OBJECTIVE 2: ESTABLISH ENVIRONMENTALLY SENSITIVE SITE CAMP & SITE FACILITIES

<i>Impact Management Objective: To set up and equip the site camp and associated site facilities in a manner that will promote good environmental management.</i>		
Potential impact to avoid	<ul style="list-style-type: none"> • Inappropriate siting of site camp facilities may result in impacts to sensitive resources (e.g. contaminated run-off from refuelling area may contaminate soil). • Failure to properly demarcate and set up site facilities may result in disorganised construction activities and unnecessary disturbance to the site. • Failure to provide the necessary site facilities and/or failure to equip these facilities with the necessary equipment/materials may impede good environmental management & compromise ability to respond to emergencies. 	
Impact Management Outcome	Site camp facilities do not impact significantly on environment. The equipment required to implement the provisions of the EMPr are provided on site.	
IMPACT MANAGEMENT ACTIONS		
Mitigation measure	Responsible party	Time period
<ul style="list-style-type: none"> • The site camp and site facilities described in Section 8 of this EMPr must be provided on site. • The site camp and associated site facilities must be set-up and managed in accordance with the general environmental management measures specified in Section 8 of this EMPr. 	Contractor	Pre-construction phase (prior to start of construction activities)
Performance Indicator	Appropriate, well organised and properly equipped site facilities are available on site prior to commencement of construction activities. The location and set up of the facilities does not impact on the natural resources.	

OBJECTIVE 3: PRE-CONSTRUCTION ECO INSPECTION

It is essential that the appointed ECO be advised of the intended construction start date before construction activities commence on site, so that the ECO can conduct an initial site inspection to assess the pre-commencement condition of the site. The ECO can also advise on the appropriate siting and demarcation of the site facilities, and the identification and demarcation of the no-go areas. The ECO may also conduct the first round of environmental awareness training at this stage, if the construction workers are present on site.

Impact Management Objective: Environmental Control Officer to conduct an inspection prior to the commencement of construction activities on site.		
Potential impact to avoid	<ul style="list-style-type: none"> • Failure to appoint ECO or to notify ECO of commencement prior to commencement will result in non-compliance with the EA. • If a pre-commencement ECO inspection is not performed, the Applicant may be held liable for environmental degradation that took place prior to the Contractor commencing work on site. 	
Impact Management Outcome	<ul style="list-style-type: none"> • Good environmental management is promoted and enforced by the ECO during the full pre-construction and construction phases. • Site facilities are appropriately located on site. • Construction workers receive environmental awareness training before commencing work on site. 	
IMPACT MANAGEMENT ACTIONS		
Mitigation measure	Responsible party	Time period
<ul style="list-style-type: none"> • The appointed ECO must be advised of the construction start date before any activities commence on site so that the ECO can perform a pre-commencement inspection and plan for environmental awareness training of construction workers. 	Contractor	Start of construction phase
Performance Indicator	A pre-commencement site inspection is conducted by the appointed ECO before construction activities commence on site.	

11. Environmental Impact Management Construction Phase

A number of potential environmental impacts may arise during the construction phase of the development. These impacts have been identified and assessed during the Environmental Impact Assessment process. Environmental Management outcomes and actions that will prevent the identified potential impacts from arising – or where avoidance is not possible, that will minimise and mitigate the impact – are provided in this section.

The environmental management actions and mitigation measures prescribed in this section must be implemented throughout the construction phase and must be implemented in conjunction with the general management measures specified in Chapter 8 of this EMPr as well as any other conditions stated in the Environmental Authorisation. The Environmental Control Officer must monitor and enforce the implementation of the relevant environmental management measures and may provide guidance on the implementation of these environmental management measures as and when required.

The environmental management outcomes (goals) for the Construction phase are:

- Prevent soil disturbance and loss of soil;
- Prevent the disturbance of aquatic habitat biota;
- Prevent / Minimise changes to hydrological regime;
- Prevent altered runoff patterns leading to increased erosion and sedimentation of the watercourse;
- Prevent pollution and soil and water contamination;
- General construction phase impacts management;
- Prevent alien invasive plant species establishment
- Job creation

The environmental management actions that must be implemented in order to achieve the desired outcomes and avoid/minimise potential impacts are discussed in more detail in the sections below.

OBJECTIVE 1: PREVENT SOIL EROSION

<i>Impact Management Objective: To prevent soil loss on site.</i>		
Potential impact to avoid	<ul style="list-style-type: none"> • Areas disturbed and/or cleared of vegetation (work corridor) during construction may be vulnerable to increased water and wind erosion. • Stockpiles of soil (topsoil/subsoil) at the site may be vulnerable to wind/water erosion. 	
Impact Management Outcome	Soil erosion is kept to a minimum and managed if not completely mitigated.	
IMPACT MANAGEMENT ACTIONS		
Mitigation measure	Responsible party	Time period
<ul style="list-style-type: none"> • Cleared areas and any other area susceptible to erosion (bare, sloped areas) must be provided with a suitable cover as soon as possible and/or stabilised via the implementation of 	Contractor	Construction phase

<p>appropriate erosion control measures, as described in Section 8.9. This may include use of cut-off drains, temporary drainage channels, brush-packing, mulching, planting or sodding, use of environmentally benign soil binders, use of geo-textile or other coverings. The appropriate measures must be selected by the contractor in consultation with the ECO.</p> <ul style="list-style-type: none"> • Stockpiles of topsoil & spoil material must be protected from wind & water erosion as described in Section 8.5 (e.g., covering with shade cloth or similar) and stored away from drainage lines and working areas. • Stockpiles of earth material may not be located within any storm-water drainage pathways and must be outside of the reach of potential runoff. • Only the minimum area required to accommodate construction may be cleared of vegetation, to limit unnecessary exposure of surfaces. • Site camps, material stockpiles and other facilities must be located on already transformed/ disturbed areas on surrounding agricultural land (e.g., at existing shed/ storage facilities). • Due to the nature of the proposed residential development, it is highly likely that excess topsoil will have to be spoiled. Topsoil stockpiles must therefore be clearly marked for the corresponding purpose (i.e., "Spoil material" and "rehab topsoil"). Topsoil taken from areas infested with aliens must be placed on the spoil stockpile and topsoil containing only indigenous vegetation must be stockpiled for rehabilitation and landscaping purposes. • All disturbed areas must be rehabilitated after construction to the satisfaction of the Environmental Control Officer, as described in Section 8.12 (e.g., ripping hardened surfaces, infilling of any erosion gulleys, brush packing, reseeding etc.). 		
<p>Performance Indicator</p>	<p>No erosion occurring on the site or surroundings as a result of construction activities.</p>	

OBJECTIVE 2: PREVENT THE DISTURBANCE OF AQUATIC BIOTA

Impact Management Objective: To prevent the disturbance of aquatic biota		
Potential impact to avoid	The disturbance or loss of aquatic vegetation and habitat refers to the direct physical destruction or disturbance which can result in further deterioration in freshwater ecosystem integrity, and a reduction in the supply of ecosystem services.	
Impact Management Outcome		
IMPACT MANAGEMENT ACTIONS		
	Responsible party	Time period
<ul style="list-style-type: none"> • A construction method statement must be compiled and available on site. It must consider the buffer zone and include methods to avoid unnecessary disturbance and prevent material being washed downslope into the river. • The edges of the pipeline construction servitude, as well as the development area, relative to the aquatic habitat must be clearly staked-out and demarcated prior to construction commencing. • Removal of vegetation must only be when essential for the continuation of the project. Do not allow any disturbance to the adjoining natural vegetation cover or soils. • Access to and from the development area should be either via existing roads or within the construction servitude. Any contractor found working within No-Go areas must be fined as per fining schedule/system setup for the project. • Following construction, it is important to stabilise any steep, bare areas on the slope and river banks via geotextiles and/or revegetation. • It is the contractor's responsibility to continuously monitor the area for newly established alien species during the contract and establishment period, which if present must be removed. Removal of these species shall be undertaken in a way which prevents any damage to the remaining indigenous species and inhibits the re-infestation of the cleaned areas. Any use of herbicides in removing alien plant species is required to be investigated by the ECO before use. • Where vegetation has been cleared in the buffer and open ground in the riparian area has resulted (i.e. where indigenous vegetation has been replaced by dense alien plant infestations or construction access routes), it is recommended that cover components be reinstated appropriately. Only indigenous species are to be considered. 	Contractor	Construction phase
Performance Indicator		

OBJECTIVE 3: PREVENT / MINIMISE HYDROLOGICAL CHANGES

Impact Management Objective: Prevent changes to the hydrological regime		
Potential impact to avoid	<ul style="list-style-type: none"> The project can potentially result in changes in the quantity, timing and distribution of water inputs and flows within the downslope watercourses. 	
Impact Management Outcome		
IMPACT MANAGEMENT ACTIONS		
Mitigation measure	Responsible party	Time period
<ul style="list-style-type: none"> Avoid multiple watercourse crossings and align pipeline crossings as close to each other as possible. Crossings must be constructed perpendicular to the natural direction of flow. Pipelines across watercourses should be buried at a sufficient depth below ground level such that the pipelines do not interfere with surface water movement or create obstructions where flows can cause erosion to initiate. A stormwater management plan must be developed in the preconstruction phase, detailing the stormwater structures and management interventions that must be installed to manage the changes to surface water flows. When developing a stormwater management plan for the site, it will be critical that due consideration is given to the collection and treatment of stormwater prior to discharge into the natural environment. It is therefore recommended that the stormwater management plan be developed with appropriate ecological input and be developed based on Sustainable Drainage Systems (SUDS). The SUDS systems attempt to maintain or mimic the natural flow systems as well as prevent the wash-off of urban pollutants to receiving waters. Soft infrastructure must be considered where practical. For example, permeable surfaces can be done via permeable concrete block pavers (such as Amorflex), brick pavers, stone chip, and gravel and may contribute to slowing surface flows (especially if maintained). Baffles in the stormwater conduits are effective. Stormwater managed by the development could be discharged into porous channels / swales ('infiltration channels or basins') running near parallel or parallel to contours within and along the edge of the development. This will provide for some filtration and removal of urban pollutants (e.g. oils and hydrocarbons), provide some attenuation by increasing the time runoff takes to reach low points, and reduce the energy of storm water flows within the stormwater system through increased roughness when compared with pipes and concrete V-drains. The stormwater management infrastructure must be designed to ensure the runoff from the development is not highly contaminated or concentrated before entering the surrounding area. Any stormwater retention ponds or berms must be located outside of the buffer area. 	Contractor	Construction phase

<ul style="list-style-type: none"> • The adoption of the 30m aquatic buffer zone between the development infrastructure and HGM1. • The volume and velocity of water must be reduced through discharging the surface flow at multiple locations surrounding the development. • Effective stormwater management must include effective stabilisation (gabions and Reno mattresses) of exposed soil. Contingency plans must be in place for high rainfall events which may occur during construction. • If flower/plant beds are to be established adjacent to hard surfaces, then these should be designed to receive storm water from hardened surfaces and should be planted with robust indigenous species that to contribute to storm water management objectives. • Storm water should be harvested onsite from roofed surfaces thus reducing the quantity (volume) of water received by downstream water resources as surface flow. • Monitoring of the project activities is essential to ensure the mitigation measures are implemented. Compliance with the mitigation recommendations must be audited by a suitably qualified independent Environmental Control Officer with an appropriately timed audit report. 		
<p>Performance Indicator</p>		

OBJECTIVE 4: PREVENT ALTERED RUNOFF PATTERNS LEADING TO INCREASED EROSION AND SEDIMENTATION OF THE WATERCOURSE

Impact Management Objective: Prevent changes to the hydrological regime		
Potential impact to avoid	<ul style="list-style-type: none"> Vegetation clearing and exposure of bare soils upslope of the aquatic habitat during construction will decrease the soil binding capacity and cohesion of the upslope soils and thus increase the risk of erosion and sedimentation downslope. Ineffective site stormwater management, particularly in periods of high runoff, can lead to soil erosion from confined flows. 	
Impact Management Outcome	No altered runoff patterns established.	
IMPACT MANAGEMENT ACTIONS		
Mitigation measure	Responsible party	Time period
<ul style="list-style-type: none"> A stormwater management plan must be developed in the preconstruction phase, detailing the stormwater structures and management interventions that must be installed to manage the increase of surface water flows directly into any natural systems. The stormwater management infrastructure must be designed to ensure the runoff from the development is not contaminated before entering the surrounding area. The volume and velocity of water must be reduced through discharging the surface flow at multiple locations surrounding the development. Effective stormwater management must include effective stabilisation of exposed soil. Sedimentation must be minimised with appropriate measures. Any construction causing bare slopes and surfaces to be exposed to the elements must include measures to protect against erosion using covers, silt fences, sandbags, earthen berms etc. All stockpiles must be protected and located in flat areas where run-off will be minimised and sediment recoverable. Construction must have contingency plans for high rainfall events during construction. Even in the operational phase, measures to contain impacts caused during high rainfall events must be planned for and available for use. A rehabilitation plan must be compiled with the assistance of a botanist to ensure that the buffer area is revegetated with indigenous plant species in the correct manner. The area must be maintained through alien invasive plant species removal (which is the landowner's responsibility regardless of mitigation associated with this project) and the establishment of indigenous vegetation cover to filter run-off before it enters the aquatic habitat. Stormwater infrastructure must be inspected at least once every year (before the onset of rains) to ensure that it is working efficiently. Any evidence of erosion from this stormwater system must be rehabilitated and the volume/velocity of the water reduced through further structures and/or energy dissipaters. 	Contractor	Construction phase

<ul style="list-style-type: none"> • Construction of the pipeline should preferably be done during the drier months when the water quality impacts from the construction activities may impact on the downslope watercourses. Measures to contain impacts caused during high rainfall events (such as substantial sedimentation and/or erosion) must be planned for and available for use. • Before any work commences, sediment control/silt capture measures (e.g. bidim/silt curtains) must be installed downstream/downslope of the active working areas. Silt fences/curtains must be regularly checked and maintained (de-silted to ensure continued capacity to trap silt) and repaired where necessary. When de-silting takes place the silt must not be returned to the watercourse. 		
Performance Indicator		

OBJECTIVE 5: PREVENT CHANGES TO SURFACE WATER QUALITY

<i>Impact Management Objective: To prevent environmental pollution and contamination of soil and water</i>		
Potential impact to avoid	<ul style="list-style-type: none"> • Hydrocarbons including petrol/diesel and oils/grease/lubricants associated with construction activities (machinery, maintenance, storage, handling) may potentially enter the nearby watercourse by means of surface runoff or through dumping by construction workers. 	
Impact Management Outcome	The environment (including soil, surface water and groundwater) is not contaminated.	
IMPACT MANAGEMENT ACTIONS		
Mitigation measure	Responsible party	Time period
<ul style="list-style-type: none"> • A stormwater management plan must be developed for the site. • Reasonable measures must be taken to provide back-up for mechanical, electrical, operational or process failure and malfunction at pump stations. At a minimum there should be an alarm system to warn of an electrical failure and sufficient standby equipment to provide for reasonable assurance that the infrastructure can be fully functional within at least 24 hours. Emergency power shall be provided that will prevent overflows from occurring during any power outage. Installing permanent generators at each station is strongly advised. • Pump stations will need to be placed within a suitably lined, impermeable concrete bunded area with the capacity to hold untreated waste water in an emergency and provide for sufficient time for maintenance staff to address any faults/ problems. This is to limit the risk of untreated sewage overflowing in the event of any leakage or accidental spillage at the pump station. 	Contractor	Construction phase

<ul style="list-style-type: none"> • The Department of Water regional office should be notified, as soon as possible, of any significant chemical spill or leakage to the environment where there is the potential to contaminate surface water or groundwater. • Stormwater exit points must include a best management practice approach to trap any additional suspended solids and pollutants originating from the proposed development. Also include the placement of stormwater grates (or similar). The use of grease traps/oil separators to prevent pollutants from entering the environment from stormwater is recommended. To ensure the efficiency of these, they must be regularly maintained. • Inlet protection measures to capture solid waste and debris entrained in storm water entering the storm water management system (inlet protection devices) will be incorporated into the design of the system and could include the use of either curb inlet/inlet drain grates and/or debris baskets/bags. It is also important to note that storm water infrastructure will likely require regular on-going maintenance in the form of silt, debris/litter clearing in order to ensure their optimal functioning. • Vehicles and machinery must be in good working order and must be regularly inspected for leaks. • If a vehicle or machinery is leaking pollutants it must be removed from the site and taken to an appropriate location for repair. • Repairs to vehicles/ machinery must not take place within the site, except in emergencies. • Drip trays must be utilised for vehicles/ machinery maintenance on site, where there is a risk of fuel/ oil/ lubricant spillage. • Drip trays must be placed under generators (if used on site) water pumps and any other machinery on site that utilises fuel/ lubricant. • A spill kit to neutralise/treat spills of fuel/ oil/ lubricants must be available on site. • Soil contaminated by spilled oil/ fuel/ lubricant must be excavated and disposed of in the hazardous waste bin. • Vehicles and machinery must be kept in the site camp when not in use. • Waste bins (with secure lids) for hazardous waste and general waste must be provided on site and within the site camp on an impermeable surface. • Waste (including litter, building waste, oily rags etc.) must be placed in the appropriate bins. • Construction workers must be instructed not to litter and to place all waste in the appropriate waste bins provided on site. 		
--	--	--

<ul style="list-style-type: none"> • Waste may not be buried or burnt on site. • Bins must be emptied regularly, and the waste disposed of at an appropriate, licensed facility. • Bins must not be allowed to overflow. • Cement batching must take place on an impermeable surface large enough to retain any slurry or cement water run-off. If necessary, bitem lined detention ponds (or similar) must be constructed to catch the runoff from batching areas. Once the water content of the cement water/slurry has evaporated or filtered into the ground, the dried cement must be scraped out of the detention pond and disposed of at an appropriate disposal facility. • Cement batching must take place on already transformed areas at the site or site camp, or at another location of low environmental sensitivity as agreed with the ECO. Batching may also take place within the footprint of a road/erf to be constructed within a later phase. The requirements above to provide an impermeable layer to batch on will still however apply. • Unused cement bags must be stored in such a way that they will be protected from rain. Empty cement bags must not be left lying on the ground and must be disposed of in the appropriate waste bin. Contractors will first be issued with one verbal warning, however after the initial warning the contractor will be fined for each empty cement bag found on site or blown from site into surrounding vegetation, in accordance with Section 17.3. • Washing of excess cement/concrete into the ground is not allowed. All excess concrete/ cement must be removed from site and disposed of at an appropriate location. • Materials, fuels and other chemicals and hazardous substances required during construction must be stored according to the manufacturer's product-storage requirements, which may include a covered, waterproof bunded housing structure. • Material Safety Data Sheets (MSDSs) shall be readily available on site for all chemicals and hazardous substances to be used on site. Where possible and available, MSDSs must additionally include information on ecological impacts and measures to minimise negative environmental impacts during accidental releases. • Hazardous chemicals and fuels must be stored outside of the riparian zone on bunded, impermeable surfaces with sufficient capacity to hold at least 110% of the capacity of the storage tanks. • A dedicated area for the storage of hazardous materials and waste must be provided for in the site camp as per Section 8.7. 		
---	--	--

<ul style="list-style-type: none"> Ablution facilities provided for construction workers must be placed outside of any drainage lines and prevented from blowing over. The ablution facilities must have a closed system. The ablution facilities must also be serviced regularly. Care must be taken to prevent spillages when moving or servicing chemical toilets. 		
Performance Indicator	Soil and water is not polluted as a result of construction activities.	

OBJECTIVE 6: GENERAL CONSTRUCTION PHASE IMPACTS MANAGEMENT

<i>Impact Management Objective: General construction phase impacts management</i>			
Potential impact to avoid	<ul style="list-style-type: none"> Disturbance to surrounding landowners and general public 		
Impact Management Outcome	No avoidable disturbance emanate from the site during the construction phase		
IMPACT MANAGEMENT ACTIONS			
Mitigation measure	Responsible party	Time period	
<p>Dust</p> <ul style="list-style-type: none"> Dust suppression measures must be implemented when required. Exposed surfaces must be provided with suitable cover as soon as possible. Stockpiles must be protected from wind erosion. Vehicles travelling to/from the site must adhere to acceptable speed limits to prevent excessive generation of dust. Dust levels specified in the National Dust Control Regulations (GN 827 of November 2013) may not be exceeded (i.e., dust fall may not exceed 1200mg/m²/day). <p>Noise</p> <ul style="list-style-type: none"> Construction should only be allowed during normal construction working hours. Workers moving to/from the site must be sensitised to keep noise to a minimum. Vehicles, machinery and other equipment must be kept in good working order. Loud music is not allowed on site. Construction workers must be educated on how to control noise generating activities that have the potential to become disturbances, particularly over an extended period of time. Construction work must proceed efficiently, in a planned and well managed manner so as to limit the duration of the disturbance. Manual labour is preferred over the use of machinery. <p>Traffic</p> <ul style="list-style-type: none"> All construction vehicles need to adhere to traffic laws The speed of construction vehicles and other heavy vehicles must be strictly controlled to avoid dangerous conditions for other road users. 	Contractor	Construction phase	

<ul style="list-style-type: none"> As far as possible care must be taken to ensure that the local traffic flow pattern is not be too significantly disrupted and all vehicle operators therefore need to be educated in terms of "best-practice" operation to minimise unnecessary traffic congestion or dangers. <p>Adequate signage that is both informative and cautionary to passing traffic (motorists and pedestrians) warning them of the construction activities.</p>		
Performance Indicator	No dust, traffic or noise impact received.	

OBJECTIVE 7: ALIEN CLEARING

<i>Impact Management Objective: To create a habitat free of alien vegetation.</i>		
Potential impact to avoid	<ul style="list-style-type: none"> The proliferation of alien vegetation once construction has been completed. 	
Impact Management Outcome	The level of alien infestation decreases over time.	
IMPACT MANAGEMENT ACTIONS		
Mitigation measure	Responsible party	Time period
<ul style="list-style-type: none"> The ECO must be informed in advance of any vegetation that will be removed, irrespective of whether or not the vegetation is alien or indigenous. This is especially true when vegetation is to be cleared near a watercourse. Vegetation clearing/trimming must be cleared by hand (i.e., brush cut) and stockpiles for use as mulch/brush-packing during rehabilitation of the site. Any alien vegetation that is cleared must be disposed of in consultation with the ECO, unless the cleared vegetation does not contain seeds in which case it may be retained for use in rehabilitation. The cleared area needs to be monitored to avoid the establishment of invasive plant species. Alien invasive species must be cleared off the total development footprint (if possible). Alien clearing must be done in such a way not to cause damage to indigenous vegetation. No bulldozing must be undertaken for the purpose of vegetation clearing. Only the areas required to accommodate the construction and access to the construction site must be cleared/trimmed of vegetation. Vegetation outside of the construction footprint and beyond any No-Go areas must not be cleared. 	Contractor	Construction phase
Performance Indicator	No alien invasive species are observed in areas that have been disturbed.	

OBJECTIVE 8: JOB CREATION

<i>Impact Management Objective: To create employment opportunities with potential for skills transfer, for members of the local community.</i>		
Potential impact to be promoted	<ul style="list-style-type: none"> • Temporary jobs opportunities • There may be opportunities to transfer skills from more experienced workers to less experienced workers. 	
Impact Management Outcome	More spending by labourers within their community (e.g., spaza shops, etc.) will lead to economic growth in the local community.	
IMPACT MANAGEMENT ACTIONS		
Mitigation measure	Responsible party	Time period
<ul style="list-style-type: none"> • No mitigation required for this positive benefit. However, where practical preference must be given to previously disadvantaged individuals from the local community when appointing contractors/ workers. • Skills transfer between members of the workforce should be encouraged 	Contractor	Construction phase
Performance Indicator	The majority of the construction team is from the local community, with preference given to historically disadvantaged individuals. Skills transfer from experienced to less experienced workers is actively encouraged on site.	

12. Environmental impact management operational phase and site rehabilitation

After all construction activities have ceased, the sites must be cleared of all construction related equipment, materials, facilities and waste. In addition, all disturbed surfaces – including disturbed areas around the structures and all areas utilised for site facilities – must be stabilised, rehabilitated and provided with a suitable cover. All temporary access roads constructed must rehabilitated and access must be restricted from the public.

The environmental management objective (goal) for this phase is to:

- Rehabilitate & stabilise disturbed areas and ensure environmentally sensitive closure of the construction sites.
- Prevent contamination of the river

OBJECTIVE 1: SITE CLOSURE & REHABILITATION

Impact Management Objective: To rehabilitate all areas disturbed by construction activities in an environmentally sensitive manner.		
Potential impact to avoid	<ul style="list-style-type: none"> • Failure to remove all construction related waste and materials may result in environmental pollution. • Failure to remove all construction related equipment, machinery and site facilities may pose an impact to the natural environment. • Failure to stabilise disturbed surfaces may result in soil erosion and increased storm water run-off, which may limit successful revegetation of the site. 	
Impact Management Outcome	<ul style="list-style-type: none"> • The site is neat and tidy, and all exposed surfaces are suitably covered/ stabilised. • There is no construction-related waste or pollution remaining on site. 	
IMPACT MANAGEMENT ACTIONS		
Mitigation measure	Responsible party	Time period
<ul style="list-style-type: none"> • On completion of the construction operations, the site camp area must be cleared of all site camp facilities, ablution facilities, fencing, signage, waste and surplus material. • Surfaces are to be checked for waste products from activities such as concreting or asphaltting and cleared in a manner approved by the ECO. • Any contaminated soil must be collected and disposed of as hazardous waste. • All construction waste, litter and rubble are to be removed from the site and re-used elsewhere or recycled/disposed of at an appropriate facility. • Burying or burning of waste or rubble on site is prohibited. • All areas within the working area and site camp that have become devoid of vegetation or where soils have been compacted due to construction activities must be scarified or ripped. 	Contractor	Site closure phase

<ul style="list-style-type: none"> • Topsoil removed during the establishment of the site camp and the working area must be spread evenly over the entire site camp area and all other disturbed/ exposed areas after those areas have been ripped, scarified, shaped and contoured (as required). • Where necessary seeding and planting of vegetation can take place after the replacement of the topsoil. Hardy, drought tolerant, non-invasive plant species must be selected. If needed, a layer of mulch can be applied to the newly shaped/ landscaped and topsoiled areas. The mulch will serve to limit erosion and will promote the re-vegetation of the site by retaining moisture in the soil and providing organic material (compost) for new plant growth. Mulched material must be spread to a depth of ± 50mm – a thinner layer is likely to be ineffective in protecting the site, while thicker layers may suppress plant growth. • All exposed soils and recently topsoiled areas are to be re-vegetated or stabilised to the satisfaction of the ECO, to protect these areas from wind and water erosion. No areas are to be left exposed to erosive forces. Erosion protection measures that can be applied include mulching (described above), the placement of geotextile, onion bags filled with wood chips, brush-packing or other similar measures. • Any topsoil, subsoil or other excavated material that cannot be utilised during site rehabilitation must be removed from the site and reused elsewhere on the property or disposed of at an appropriate disposal site. • Where necessary disturbed soils must be revegetated with the local indigenous vegetation such as that which occurs at the site, or provided with other suitable cover. • It is recommended that follow-up alien clearing be conducted 6 months after construction is complete. • Western boundary slope rehabilitation still to be included. 		
<p>Performance Indicator</p>	<ul style="list-style-type: none"> • All construction-related materials, equipment, facilities, waste and contaminated soils have been removed from the site. • Compacted soils have been scarified/ ripped and stabilised. • All disturbed/exposed surfaces have been provided with a suitable covering and/or stabilised. • No alien vegetation is evident on site. 	

OBJECTIVE 2: PREVENT OTHER CONTAMINATION OF THE RIVER

Impact Management Objective:		
Potential impact to avoid	<ul style="list-style-type: none"> Altered runoff patterns and increased water inputs to the river, altering the flow regime, and potentially leading to erosion and incision; Increased catchment yield (due to increased runoff) and altered flow regime may lead to changed riparian zonation; Increased water contamination due to hydrocarbons in stormwater from the internal road network 	
Impact Management Outcome	<ul style="list-style-type: none"> No erosion No change to riparian zonation No impact on water quality 	
IMPACT MANAGEMENT ACTIONS		
Mitigation measure	Responsible party	Time period
<ul style="list-style-type: none"> Regular inspection of the stormwater outlet structures must be undertaken (specifically after large storm events) in order to monitor the occurrence of erosion. If erosion has occurred, it must immediately be rehabilitated through stabilisation of the embankments and revegetation; All pipelines and open swales must be regularly cleaned, and all outlet structures checked to ensure there is no debris/blockages. Only indigenous vegetation species may be used as part of the landscaping of the development and open space area, and invasive plant species must be eradicated. 	Contractor	Operational phase
Performance Indicator	<ul style="list-style-type: none"> No erosion No change to riparian zonation No impact on water quality 	

13. Emergency Preparedness

13.1 Emergency response procedures

The potential environmental risks that may arise as a result of construction activities must be identified, and appropriate emergency response procedures must be compiled for each emergency scenario. Potential environmental emergencies that require an emergency response include – but are not limited to – unplanned fires, sewage spills, spills of hazardous chemicals, snake bites etc.

- The construction contractor is responsible for identifying potential significant environmental risks that may arise as a result of pre-construction, construction and rehabilitation activities, and the contractor must formulate emergency response procedures for these potential incidents.
- The Applicant (or homeowners association) is responsible for identifying the environmental risks that may arise during the operational phase of the development and must formulate emergency response procedures for these potential incidents.
- The ECO, the contractor and the Applicant are responsible for ensuring that all construction workers are aware of the emergency procedures and are properly trained on how to identify and respond to an emergency incident during construction.
- The Applicant is responsible for ensuring that all members who form part of the construction team are aware of the emergency procedures to be followed in response to an emergency incident.
- An emergency procedure must clearly indicate who will take charge during an emergency, and the roles and responsibilities of workers and authorities during an emergency.
- The construction contractor is responsible for ensuring that the requirements of the Occupational Health & Safety Act (OHSA) are adhered to during the construction phase. The Applicant is responsible for ensuring compliance with the OHSA during the undertaking of construction activities.

13.2 Emergency preparedness

The following measures must be implemented, as appropriate, to ensure effective responses to emergencies:

- All workers on site during the construction and maintenance phase must be properly educated about possible emergency incidents that may arise, how to avoid such incidents and how to respond in the event of an incident. "Refresher" training sessions on emergency procedures must be held if needed.
- All workers must ideally be given basic fire-awareness training and advised on basic firefighting and safety techniques. Fire-fighting equipment must be available on site during construction activities (see section 8.3).
- All workers must be trained on how to respond in the event of a spill of a hazardous substance (fuel, chemicals etc.), if hazardous substances are to be used on site.
- A spill kit for containing and/or neutralising spills of hazardous substances (e.g., hydrocarbons) must be available on site at all times, when hazardous substances are present.
- Any incidents of pollution or spillage of hazardous materials during construction must be reported to the ECO as soon as possible. The ECO must then (depending on the nature of the spill) notify the relevant authorities, if needed. A first aid kit must be available on site at all times.
- Emergency contact numbers (including the fire department, police and ambulance) must be prominently displayed on site at all times and regularly updated.
- All emergency incidents must be recorded in a site incident log. The cause of the incident, the measures taken in response to the incident and the efficacy of those measures must also be recorded. This information must be used to inform future emergency preparedness planning, and to avoid prevent similar incidents from arising again.

14. Method statements

The Competent Authority and/or the ECO may require the Applicant or Construction Contractor to submit Method Statements for one or more construction-related activity, or any aspect of the management of the site, before the activity is undertaken or during the performance of the activity, if the activity is causing or may cause significant environmental damage, or pose a health and safety risk.

Method Statements need not be complex and lengthy, but must clearly state **how**, **when** and **where** the activity concerned will be undertaken, and must specify **who** will be responsible for undertaking each component of that activity. Method Statements must be prepared by the Construction Contractor and submitted to the ECO for approval before undertaking the activity concerned.

The ECO and / or Competent Authority have the authority to request method statements for other activities, including but not limited to:

- Establishment of site camp and stockpile area.
- Cement/ concrete batching, disposal and emergency contingencies.
- Topsoil and sub-soil storage/ stockpiling.
- Storage of fuels and hazardous chemicals and emergency contingencies.
- Waste management system.
- Storm water management and control.
- Emergency preparedness plan / emergency response procedure (see Chapter 13).

The ECO has the authority to prevent activities from being undertaken until such time as a satisfactory Method Statement has been submitted to the ECO and approved by the ECO.

15. Roles and Responsibilities

This EMPr, once approved by the competent authority (DEADP), should be seen as binding to the Holder of the EA, and any person acting on their behalf, including but not limited to agents, employees, associates, contractors, and service providers.

The Applicant and all other persons who may be directly involved in the development are also bound by their general Duty of Care, as stated in Section 28 of the National Environmental Management Act, 1998:

Duty of Care:

“Every person who causes, has caused, or may cause significant pollution or degradation of the environment must take reasonable measures to prevent such pollution or degradation from occurring, continuing or recurring, or, in so far as such harm cannot reasonably be avoided or stopped, to minimize and rectify such pollution or degradation of the environment”

15.1 Duties and Responsibilities of the Applicant

The Applicant is ultimately responsible for ensuring that the environmental management measures specified in this EMPr, as well as any other conditions specified by the competent authority, are implemented, and adhered to during the construction phase of the proposed development.

The Applicant or party delegated by the applicant is responsible for monitoring during the construction phase. The *holder of the EA* must ensure that all appointed service providers, contractors, and workers are capable of complying with all statutory requirements of this EMPr and the conditions of the Environmental Authorisation. The Applicant is responsible for ensuring that this EMPr and the conditions of the Environmental Authorisation are implemented and adhered to during construction activities undertaken by the Applicant.

The *holder of the EA* or appointed consultant is responsible for identifying emergency situations that may arise during operational activities undertaken by the Applicant and must formulate appropriate emergency response procedures for these emergency scenarios.

15.2 Duties and Responsibilities of the Contractor

The “Construction Contractor” is the entity responsible for undertaking the physical construction of the residential development. The construction contractor is responsible for ensuring that all environmental management measures specified in this EMPr and in the EA are implemented during the pre-construction, construction, and post-construction rehabilitation phases, unless agreed otherwise with the

EA holder. The contractor will be responsible for all costs incurred in the rehabilitation of the site and for ensuring effective environmental management during construction. The contractor must therefore make adequate financial provision for the implementation of all prescribed measures.

It is strongly recommended that the Construction Contractor appoint an Environmental Site Officer (ESO), who will act as the Contractor's representative to monitor and enforce compliance with the conditions of this EMPr, throughout all phases of construction.

In addition to the above, the Construction Contractor is responsible for the following:

- Identify emergency situations that may arise as a result of construction activities and formulate appropriate emergency response procedures (see Chapter 13).
- Ensure that all construction workers, including sub-consultants and service providers, undergo environmental awareness training prior to commencing work on site, or as soon as possible thereafter (see Chapter 16).
- Compile the required method statements, which must be to the satisfaction of the ECO, before commencing with the activity to be governed by the method statement (Chapter 14).
- Respond to concerns or issues identified by the ECO, as relates to environmental management, and implement the appropriate management or remediation measures, at the Contractor's own expense (unless agreed otherwise)
- Should third parties be called to the site to perform clean up and rehabilitation procedures, the Construction Contractor will be responsible for all associated costs.

Note that failure to comply with the requirements and conditions of this EMPr and the Environmental Authorisation may result in fines or other penalties being levied against the Construction Contractor by the Competent Authority.

15.3 Duties and Responsibilities of the ECO

The appointed Environmental Control Officer (ECO) is responsible for undertaking regular site visits to monitor and report on the implementation of the EMPr and adherence to the conditions of the Environmental Authorisation during the pre-construction, construction, and post-construction rehabilitation phases. The ECO is not required to monitor the site during the operational phase of the development.

Competency of the ECO

The ECO must be independent of the Applicant, Engineer, Construction Contractor, and their service providers. The appointed ECO must be suitably qualified and experienced and must be able to demonstrate that he / she is of sufficient competency to undertake the required task. The ECO should preferably be a resident in close proximity to the development area to ensure quick response if required. The ECO must work in close co-operation with the Construction Contractor, resident engineer or ESO (where applicable) and all contractors in order to identify potential problems before they occur and provide suitable guidance as to how the identified problems (environmental impacts) can be avoided.

Duties of the ECO

The duties of the ECO include, but are not limited to:

- Conduct a pre-construction site inspection to ascertain the pre-commencement condition of the site (i.e., the status quo) and determine whether faunal search-and-rescue is required;
- Conduct environmental awareness training (see Chapter 16);
- Undertake regular site visits to monitor compliance with all mitigation, monitoring and management measures contained in the EMPr and the Environmental Authorisation, during the pre-construction, construction, and rehabilitation phases of the development (see section below regarding frequency of ECO visits).
- Evaluate the achievement of the performance indicators associated with each impact management outcome specified in this EMPr (Chapters 9-12)
- Liaise with site contractors, engineers and other members of the development team with regard to the requirements of the EMPr;

- Provide guidance as and when required regarding the implementation of the environmental management measures contained in the EMPr and EA, so as to assist the Applicant and contractor in remaining compliant with these measures;
- Assist in finding environmentally acceptable solutions to construction problems;
- Ensure that the working area, site camp facilities, access roads and no-go areas are properly demarcated;
- Ensure that proper topsoil management practices are adhered to on site;
- Ensure that proper waste management & pollution prevention strategies are practised on site;
- Examine method statements;
- Email contractors with potential non-compliance notices in case of contravention of the EMPr;
- Ensure satisfactory rehabilitation of disturbed areas on site, after construction is complete;
- Keep detailed records of all site activities that may pertain to the environment, and produce compliance-monitoring reports (ECO Reports) for submission to the Applicant, and the Competent Authority at regular intervals during the construction phase;
- Submit a final post-construction inspection report, within 6 months of completion of the construction phase. The audit report must detail the rehabilitation measures undertaken, describe all major incidents or issues of non-compliance and any issues or aspects that require attention or follow-up.
- All ECO Reports and Inspection Reports must be submitted to the Applicant and Competent Authority.

Frequency of ECO visits

The ECO must conduct twice monthly site visits during the initial bulk earthworks (civils), to check compliance with the conditions of the EA and mitigation measures and recommendations of this EMPr. Once the footprint of the site has been established and activities move towards the construction of the actual houses the frequency can be reduced to monthly. The ECO has the discretion to undertake additional visits if he / she feels this is justified due to the actions of the contractors, and to make *ad hoc* visits in order to ensure compliance.

The ECO must also undertake a final inspection (audit) 6 months of completion of construction activities. The purpose of this final inspection is to ensure that the rehabilitation measures applied at the conclusion of the construction phase have been sufficient to promote the successful rehabilitation of the site, and to identify any further issues that require attention or follow-up.

Authority of the ECO

The ECO has the authority to recommend that the Engineer suspend all works (or part thereof) occurring on site, should any action being undertaken on site not comply with the environmental requirements, and where such actions pose a serious threat to any element of the surrounding environment.

The ECO has the authority to recommend measures to the Engineer, regarding measures that must be implemented on site in order to ensure compliance with the EMPr and Environmental Authorisation, and/or to prevent environmental degradation or pollution from occurring.

The ECO has the authority to issue verbal and written warnings to contractors. Should verbal and written instructions and/or warnings be ignored, the ECO has the authority to request the Engineer to issue pre-determined fines or other penalties.

16. Environmental Awareness Plan

Environmental Awareness Training must be conducted prior to the commencement of construction activities. It is the applicant's responsibility to familiarise himself/herself with the content and requirements of this EMPr. The applicant is also responsible to ensure that the contractor and all labourers working on site during the construction phase are familiar with the content of this EMPr.

The following actions must be taken to ensure that all relevant parties are aware of their environmental role and duties:

1. This EMPr must be kept on site at all times.
2. The provisions of this EMPr and the conditions of the Environmental Authorisation must be explained in detail to all staff during Awareness Training.
3. Training booklets will be handed out to all labourers and must be explained to them.
4. Weekly checks to be done by the Applicant's environmental representative (where available) who must be on site at all times.
5. The ECO to do frequent site visits, as recommended in Section 15.3 of the EMPr.
6. Monthly monitoring reports to be compiled by the ECO. These reports will be circulated to all parties involved (including the applicant, contractor and the competent authority).

The Construction Contractor must make allowance for all construction site staff, including all subcontractors that will be working at the site, to attend environmental awareness training sessions (undertaken by the ECO) before commencing any work on site. During this training, the ECO will explain the EMPr, and the conditions contained therein. Attention will be given to the construction process and how the EMPr fits into this process. Other items relating to sound environmental management which must be discussed and explained during the environmental awareness training sessions include:

- The demarcated "No-Go" areas;
- General do's and don'ts of the site;
- Making of fires;
- Waste management, use of waste receptacles and littering;
- Use of the toilets provided;
- Use and control of construction materials and equipment etc.;
- Control, maintenance and refuelling of vehicles;
- Methods for cleaning up any spillage;
- Access and road safety;
- Emergency procedures (e.g., in case of fire, spillage etc.);
- General "best practice" principles, with regards to the protection of environmental resources.

Environmental awareness training and education must be ongoing throughout the construction phase and must be undertaken regularly if deemed necessary (especially if it becomes apparent that there are repeat contraventions of the conditions of the EMPr), or as new workers come to site. Translators must be utilised where needed. An Environmental Awareness Guideline has been compiled and is included in Appendix C of the EMPr.

17. Monitoring, Record Keeping and Reporting

17.1 Environmental Auditing

In accordance with the requirements of the Amended Environmental Impact Assessment Regulations of 2014 (GN No. R.327 of 7 April 2017), the holder of the Environmental Authorisation (i.e., the Applicant) must, for the period that the Environmental Authorisation is valid, appoint a suitably qualified independent person to conduct an environmental audit to audit compliance with the conditions of the Environmental Authorisation and the EMPr.

The appointed auditor must undertake environmental audits within 6 months after the completion of the rehabilitation measures. Following each audit, the environmental auditor must submit an audit report to the Competent Authority (in this instance the DEA&DP). The Auditor must be independent from the EAP and ECO.

- Environmental auditing and environmental audit reports must adhere to the requirements of the Environmental Impact Assessment Regulations, in particular Section 34 (*Auditing of Compliance with Environmental Authorisation, Environmental Management Programme*) and Appendix 7 (*Objective and Content of Environmental Audit Report*).
- The audit report must provide verifiable findings on the level of compliance with the provisions/ conditions of the Environmental Authorisation and the EMPr and must also comment on the ability of the measures contained in this EMPr to sufficiently avoid, manage, and mitigate environmental impacts.

- Where the findings of the audit report indicate that the impact management measures stated in the EMPr are insufficient to adequately address environmental impacts, recommendations as to how the EMPr must be amended so as to address the identified shortcomings must be made and submitted to the competent authority together with the audit report.

17.2 Construction phase monitoring, reporting and record keeping

The appointed Environmental Control Officer (ECO) is responsible for monitoring the site at regular intervals during the construction phase, in order to ensure that the provisions of this EMPr and the Environmental Authorisation are adhered to and that sound environmental management is ensuing on site.

The ECO must compile a monthly ECO report detailing the ECO's observations on site, any instances of non-compliance and any issues or aspects that require attention, follow-up or remedial action. The ECO reports must be submitted to the Holder of the EA, and to the Competent Authority as requested by the DEADP in the EA. The ECO inspection reports must include both photographic and written records.

ECO Inspections - Photographic Records

The condition of the surrounding natural environment must be monitored regularly in order to ensure that construction and management activities are not impacting negatively on the condition of the landscape and any sensitive ecosystems. The most effective way to achieve this is by means of a detailed photographic record. In this way, a record of any shift in ecosystem condition can be maintained and potential impacts be detected at an early stage. It is thus recommended that fixed-point photo-monitoring sites could be set up, and photographs should be taken at these sites during each ECO inspection. Where necessary, the entire working area should be well documented and photographed.

ECO Inspections - Written Records

The following record-keeping during the pre-construction, construction and rehabilitation phases of the development is recommended:

- The ECO should complete an ECO Checklist after each ECO site visit.
- The ECO must compile an ECO monitoring report and submit this to the Holder of the EA, the Contractor, and the Competent Authority (the latter only if required by the Competent Authority). The monthly reports must be a summary of the ECO inspections from the preceding month and must highlight the key concerns/ issues on site, instances of non-compliance with the EA and EMPr, all instructions issued to the contractor, actions taken and aspects that still require attention.
- All ECO reports and ECO instructions must be retained on file by the Holder of the EA at least for the duration of the construction period (retaining reports for a period of at least 5 years is recommended, in the event that the Competent Authority should request information).
- A record (minutes) of construction site meetings, liaison site meetings between the ECO and resident engineer or contractor, monitoring reports, ECO instructions and ECO observations should be clearly documented and filed on a master file off-site for safe keeping.
- It is recommended that a site register (incident register) should be kept on site at the site office for the recording of any environmental incidents (e.g., fires, spills etc.), observations which are contrary to the stipulations within the EMPr and any other contravention deemed necessary for the attention of the resident engineer. Actions taken to remedy the incidents should also be recorded.
- A complaints register should be kept on site in which complaints by any member of the public should be logged.
- The ECO must compile a final post-construction audit report, within 6 months of completion of each construction phase. The audit report should detail the rehabilitation measures undertaken, describe all major incidents or issues of non-compliance and any issues or aspects that require attention or follow-up.

Construction Phase Record Keeping

A copy of the approved EMPr, the Environmental Authorisation and any relevant construction method statements must be kept on site at all times during pre-construction, construction, and rehabilitation

activities. The ECO Reports must be retained by the Holder of the EA for a period of at least 5 years and must be provided to the Competent Authority upon request.

17.3 Corrective Action Procedure

Correction actions need to be followed in the event where there is non-compliance with a condition of the EA and any recommendation and mitigation measure as stipulated in this EMPr in order to rectify the non-compliance and to prevent reoccurrence.

The ECO will be responsible for reporting non-compliance with any condition of the EA and the recommendations and mitigation measures as included in this EMPr. The ECO will also be responsible for the compilation of non-compliance reports and identifying steps to correct the non-compliance.

The ECO must report all non-compliance issues to the contractor whose responsibility it is to correct. A timeframe for the completion of the corrective actions must be agreed to the ECO. Once the corrective actions have implemented the contractor must notify the ECO. The ECO must review the effectiveness of the corrective actions and if it is found to be inadequate, additional measures must be implemented. Only once the corrective actions have been completed to the satisfaction of the ECO will the matter be considered as closed.

In instances where there are repeated instances where the requirements and conditions of this EMPr and the Environmental Authorisation are contravened or not fully complied with, the Construction Contractor may be liable for financial penalties. Penalties shall be issued by the Engineer, in accordance with the Schedule of Fines contained in the table below. Penalties may be issued at the Engineer's discretion, and/or upon the request/ recommendation of the ECO or Competent Authority.

Depending on the nature of transgression, the Engineer and/or ECO may issue one or more warnings to the Contractor prior to the issuing of a fine. Warnings may be given in writing or orally, but oral warnings must be followed up with written confirmation of the warning within 48 hours of the oral warning. The Engineer has the discretion to issue a fine without first issuing a warning if the severity of the transgression is judged by the Engineer and/or ECO and/or Competent Authority to warrant such action.

The Engineer must ensure that the levying of fines/penalties forms part of the contract between the Construction Contractor and the Engineer and is subject to the provisions of South African contract law.

The table below specifies the transgressions for which the Construction Contractor may incur financial penalties, and the amount of the fines that may be levied. Levying of fines/ penalties is subject to alignment with South African Contractual Law. For repeat offences of the same/ similar transgression by the same party, the value of the fine shall be doubled for each subsequent repeat offence to a maximum value of **R50 000.00** per offence.

Note: "Provisions", as stated in the table below, relates to the requirements specified in this EMPr and any requirements or conditions specified in the EA, as well as any other requirements governing the environmental management aspects of the development, which the Contractor is responsible for implementing.

#	Finable Transgression	Min Fine	Max Fine
1	Failure to notify the ECO of the commencement of construction or pre-construction activities, prior to the commencement of such activities	R1 000	R2 000
2	Failure to comply with the provisions relating to the demarcation of the working area, site camp and associated facilities, and the maintenance of the demarcated boundaries.	R1 000	R5 000
3	Failure to comply with the provisions relating to the demarcation of all "no-go" areas, and the maintenance of the demarcated boundaries.	R2 000	R5 000
4	Failure to provide secured ablution facilities (1:30 ratio) on site.	R500	R15 000
5	Failure to comply with the provisions relating to the clearance of vegetation on site.	R2 000	R5 000

Environmental Management Programme

6	Clearance of indigenous vegetation (regardless of the density of alien vegetation present) outside of the demarcated boundaries of the working area and site camp.	R2 500	R15 000
7	Damage to indigenous vegetation in the surrounding areas within No-Go areas	R2 000	R10 000
8	Failure to apply herbicide to alien vegetation when required to do so.	R500	R2 000
9	Failure to adhere to designated access routes and/or the driving of vehicles through undeveloped vegetation outside of the demarcated working area or site camp.	R1 000	R5 000
10	Movement of vehicles and/or construction workers in no-go areas;	R1 000	R10 000
11	Empty cement bags found on site or surrounding vegetation. Open cement bags on site with cement blowing from the bag	R2 500	R15 000
12	Parking or storage of vehicles, machinery, tools and other materials or equipment related to the Contractors operations, within designated "no-go" areas.	R1 000	R10 000
13	Parking or storage of vehicles, machinery, tools and other materials or equipment related to the Contractors operations, outside of the areas demarcated for such parking/storage.	R500	R5 000
14	Failure to comply with the provisions relating to the management of topsoil and subsoil.	R1 000	R5 000
15	Excessive excavation of material in areas not depicted for such purpose / activity on the approved design plans.	R2 500	R10 000
16	Failure to comply with the provisions relating to waste management on site i.e. recycling of waste	R500	R5 000
17	Failure to comply with the provisions relating to the storage, use and management of hazardous substances and fuels on site and/or the spillage of hydrocarbons or hazardous substances on site.	R1 000	R10 000
18	Mixing cement or concrete on bare ground and/or failure to comply with any other provision regarding cement/ concrete batching	R1 000	R5 000
19	Failure to provide adequate fire-fighting equipment (in working order) on site at all times and/or failure to comply with the provisions relating to fire prevention and/or the occurrence of unattended or out of control fires.	R500	R5 000
20	Refuelling of vehicles, machinery, or equipment outside of the designated refuelling area.	R500	R2 000
21	Maintenance of vehicles, machinery, or equipment outside of the designated maintenance yard, except in emergencies	R500	R2 000
22	Failure to undertake refuelling or repairs over a drip tray or other impermeable bunded surface to collect spilled hydrocarbons (fuels, lubricants, oils etc.) and other hazardous substances; failure to provide drip trays under fuel burning equipment (including pumps and generators) where there is a risk of hydrocarbon leakage.	R500	R2 000
23	Storing / placing fuel containing equipment (i.e., bowsers and other fuel containers) within a drainage line.	R2 500	R10 000
24	Failure to produce a required method statement/s to the engineer's and ECO's satisfaction prior to undertaking the activity concerned and/or failure to adhere to an approved method statement	R1 000	R5 000
25	Waste found to be buried or burnt on site	R5 000	R15 000

18. CONCLUSION

At this stage the specialists will have to revise their reports to include the stormwater management plan, once it has been finalised. The specialists' revised recommendations and mitigation measures will then be incorporated into this EMPr.

The recommendations and mitigation measures prescribed in this EMPr have been formulated with the intention of addressing potential pre-construction, construction, and operational phase impacts on the environment. It is likely that if the conditions, requirements, and recommendations of the above EMPr are implemented as described and the relevant stakeholders adhere to the various mitigation measures, then the project will be completed without unforeseen negative environmental impacts. Familiarity with the contents of this EMPr by the contractors and other individuals involved in the development project will assist in achieving "environmental best-practice", which ultimately ensures that the project arrives at a sustainable outcome.